



WELDING PROCEDURE SPECIFICATION (WPS)

Company Name		Thainumpon Construction Company Limited	
Welding Procedure Specification No.	WPS - TNC - 003	Issued Date	September 30, 2024
Supporting PQR No.	PQR - TNC - 003	Revision No.	0
		Date	September 30, 2024
Welding Process(es)	GTAW	Type(s)	Manual
(Automatic, Manual, Machine, or Semi Auto)			

Joins

Joint Design: Single V Groove - Butt Joint

Root Spacing: 3 - 4 mm

Backing (Yes) (No)

Backing Material (Type) N/A
(Refer to both backing and retainers)

Metal Nonfusing Metal

Non Metallic Other

Sketches, Production Drawing, Weld Symbols, or Written Description should show the general arrangement of the parts to be welded. Where applicable, the details of weld groove may be specified.

Sketches may be attached to illustrate joint design, welder layers, and bead sequence (e.g., for toughness procedures, for multiple process procedures, etc.)

Typical Joins

Thickness (T)	~	1.50 - 11.08	mm
Root Face (R)	~	0 - 1	mm
Root Gap (G)	~	3 - 4	mm
Bevel Angle (A°)	~	30° - 35°	

or approval drawing joint

Base Metals

P-No. 8 Group-No. 1 to P-No. 8 Group-No. 1

OR Specification, Type and Grade or UNS Number ASTM A312 Grade TP304 or equivalent

to Specification, Type and Grade or UNS Number ASTM A312 Grade TP304 or equivalent

OR Chem. Analysis and Mechanical Prop. -

to Chem. Analysis and Mechanical Prop. -

Thickness Range

Base Metal	Groove	<u>1.50 - 11.08 mm</u>	Fillet	<u>All</u>
Maximum Pass Thickness ≤ ½ in. (13 mm.)	(Yes)	<u>✓</u>	(No)	<u>✗</u>

Other: -

Filler Metal

Process	GTAW
Spec. No. (SFA)	5.9
AWS No. (Class)	ER308
F-No.	6
A-No.	8
Size of Filler Metals	2.4 mm
Filler metal product form	Solid wire
Supplemental Filler Metal	None
Weld Metal	
Deposited Thickness :	
Groove	11.08 mm
Fillet	All
Electrode-flux Class	N/A
Flux Type	N/A
Flux Trade Name	N/A
Consumable Insert	N/A
Other : Trade Name	PREMIARC TG-S308 or equivalent

*Each base metal-filler metal combination should be recorded individually.



WELDING PROCEDURE SPECIFICATION (WPS)

Company Name Thainumpon Construction Company Limited
 Welding Procedure Specification No. WPS - TNC - 003 Issued Date September 30, 2024
 Supporting PQR No. PQR - TNC - 003 Revision No. 0 Date September 30, 2024
 Welding Process(es) GTAW Type(s) Manual
(Automatic, Manual, Machine, or Semi-Auto)

Positions Position (s) of Groove <u>All</u> Welding Progression <u>Uphill</u> Position (s) of Fillet <u>All</u> Other <u>-</u>	Postweld Heat Treatment Temp. Range <u>N/A</u> Time Range <u>N/A</u> Other <u>-</u>
---	---

Preheat Preheat Temp. (Min) <u>10°C Min</u> Interpass Temp. (Max) <u>175°C Max</u> Preheat Maintenance <u>None</u> <small>(Continuous or special heating where applicable should be recorded)</small>	Gas <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th rowspan="2"></th> <th colspan="3">Percent Composition</th> </tr> <tr> <th>Gas(es)</th> <th>Mixture</th> <th>Flow Rate (l/min)</th> </tr> </thead> <tbody> <tr> <td>Shielding Gas :</td> <td>Argon</td> <td>99.99%</td> <td>10-20</td> </tr> <tr> <td>Trailing Gas :</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>Backing Gas :</td> <td>Argon</td> <td>99.99%</td> <td>10-25</td> </tr> <tr> <td>Other :</td> <td>-</td> <td>-</td> <td>-</td> </tr> </tbody> </table>		Percent Composition			Gas(es)	Mixture	Flow Rate (l/min)	Shielding Gas :	Argon	99.99%	10-20	Trailing Gas :	-	-	-	Backing Gas :	Argon	99.99%	10-25	Other :	-	-	-
	Percent Composition																							
	Gas(es)	Mixture	Flow Rate (l/min)																					
Shielding Gas :	Argon	99.99%	10-20																					
Trailing Gas :	-	-	-																					
Backing Gas :	Argon	99.99%	10-25																					
Other :	-	-	-																					

Electrical characteristics								
Weld Pass(es)	Process	Filler Metal		Current Type and Polarity	Amps.	Volts	Travel Speed (cm/min.)	Other (e.g., Remark, Comments, Hot Wire Addition, Technique Torch Angle, etc.)
		Class.	Dia.					
Root	GTAW	ER308	2.4 mm	DCEN	70-130	9-14	3 - 10	-
Fill	GTAW	ER308	2.4 mm	DCEN	80-140	9-14	5 - 10	-
Cover	GTAW	ER308	2.4 mm	DCEN	80-130	9-14	5 - 10	-

Amps and volts, or power or energy range, should be recorded for each electrode size, position, and thickness, etc.

Pulsing Current N/A Heat Input (max.) N/A (No impact test)
 Tungsten Electrode, Size in mm and Type 2.4 mm , 2% Thoriated (EWTh-2)
(Pure Tungsten, 2% Thoriated, etc.)
 Mode of Metal Transfer for GMAW (FCAW) N/A
(Spray Arc, Short Circuiting Arc, ect.)
 Other -

Technique

String or Weave Bead Both

Orifice, Nozzle, or Gas Cup Size ID 6-15 mm

Initial or Interpass Cleaning (Brushing, Grinding etc.) Brushing and Grinding

Method of Back Gouging N/A

Oscillation N/A

Contact Tube to Work Distance N/A

Multiple or single pass (per side) Multiple pass

Multiple or Single Electrode Single

Electrode Spacing N/A

Peening No

Other -

	Prepared By / Certified By	Witnessed / Reviewed By
COMPANY :	Thainumpon Construction Company Limited	Qualitech Public Company Limited
NAME :	<i>Mr. Nattawat Nakhonrit</i>	Pattaya Ch.
SIGNATURE :		
DATE :	<u>30 Sep 2024</u>	September 30, 2024



Report No. : RT-PQR-003 Page 1 of 1
 Our Ref. No : TNC-RT-R2409/0003
 Test Date : September 25, 2024

RADIOGRAPHIC TESTING REPORT

Client : Thainumpon Construction Company Limited	Procedure No. / SST No. : -
Project : -	Job No. : -
Description : PQR PIPE	PQR No. : PQR-TNC-003
Welding Process : GTAW	WPS No. : -

RADIOGRAPHIC TECHNIQUE

Technique : <input type="checkbox"/> SWSI <input type="checkbox"/> DWSI <input checked="" type="checkbox"/> DWDI <input type="checkbox"/> Superimposed	Degree : <input type="checkbox"/> Spot <input checked="" type="checkbox"/> Full	
Film/Type : <input type="checkbox"/> Agfa D7 <input checked="" type="checkbox"/> Agfa D4 <input type="checkbox"/> FUJI 50 <input type="checkbox"/> FUJI 100	Film Processing : <input checked="" type="checkbox"/> Manual <input type="checkbox"/> Automated	
Intensifying Lead Screen Thickness : <u>0.027</u> mm (Front/Back)	Film in each cassette : <input checked="" type="checkbox"/> 1 Film <input type="checkbox"/> ____ Films	
Tested Material : <input type="checkbox"/> C/S <input type="checkbox"/> S/S <input checked="" type="checkbox"/> A312 Gr.TP304	Number of exposure : <u>2</u>	
IQI Selection	Type : <input checked="" type="checkbox"/> Wire-Type <input type="checkbox"/> Hole-Type	Radiation Source : <input checked="" type="checkbox"/> Ir-192 <input type="checkbox"/> Se-75 <input type="checkbox"/> X-Ray <input type="checkbox"/> Other _____
	Material Group : <input checked="" type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> Other _____	Strength : <u>15</u> <input checked="" type="checkbox"/> Curie <input type="checkbox"/> kV
	Set : <input type="checkbox"/> A <input checked="" type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/> Other _____	Source Size (F) : <u>2.5 x 3</u> mm
	Placement : <input checked="" type="checkbox"/> Source Side <input type="checkbox"/> Film Side	Film Density : <u>2.0</u> to <u>4.0</u>
	IQI Sensitivity : IQI Wire No. <u>6</u>	Location Maker Placement : <input checked="" type="checkbox"/> Source Side <input type="checkbox"/> Film Side


ACCEPTANCE STANDARD

<input type="checkbox"/> ASME Section I _____ Edt.	<input type="checkbox"/> ASME VIII Div.1 _____ Edt.	<input type="checkbox"/> ASME B31.1 _____ Edt.	<input type="checkbox"/> ASME B31.3 _____ Edt.	<input type="checkbox"/> AWS D1.1 _____ Edt.	<input checked="" type="checkbox"/> ASME IX _____ Edt.
	<input type="checkbox"/> UW-51 <input type="checkbox"/> UW-52		<input type="checkbox"/> Normal <input type="checkbox"/> Severe Cyclic	<input type="checkbox"/> Static <input type="checkbox"/> Cyclic	<input type="checkbox"/> Other _____

Mark No.	Position	Section	Pipe/Plate		Welder No.	D (mm)	EWR (mm)	WT (mm)	d (mm)	Ug (mm)	Interpretation	Comply to code	
			Dia.	Thk.(mm)								Yes	No
Mr.Yutthana P.	6G	A	2"	5.54	-	558.8	1.5+1.5	8.54	63.30	0.44	NVD	✓	
		B	2"	5.54	-	558.8	1.5+1.5	8.54	63.30	0.44	NVD	✓	

Total Films : 3.5" x 8.5" = 2 3.5" x 17" = ____ 4.5" x 8.5" = ____ 4.5" x 17" = ____

BC : BASE METAL CRACK	LP : LACK OF PENETRATION	IC : TRANSVERSE CRACK
BT : BURN THROUGH	CP : CLUSTER POROSITY	TI : TUNGSTEN INCLUSION
CC : CRATER CRACK	NVD : NO VISIBLE DEFECT	UC : UNDERCUT (Cover Pass)
WT : WELD THICKNESS	OR : OXIDIZE ROOT	RUC : UNDERCUT (Root Pass)
HB : HOLLOW BEAD	PD : PROCESSING DEFECT	WH : WORM HOLE
IN : INCLUSION	PR : POROSITY	D : SOURCE TO OBJECT DISTANCE
LC : LONGITUDINAL CRACK	RC, EP : ROOT CONCAVITY, EXCESSIVE PENETRATION	d : OBJECT TO FILM DISTANCE
LF : LACK OF FUSION	SI,SL : SLAG INCLUSION, SLAG LINE	FWR : ESTIMATE WELD REINFORCEMENT

Completed by	Interpreted by	Reviewed and Accepted by	Owner Representative / AI
Company	Qualitech PLC		
Signature			
Name / Level	Mr.Sumon K. (RT Level II)		
Date	September 25, 2024		

MECHANICAL AND METALLURGICAL TESTING LABORATORY



TEST REPORT

Report No. : 837-67-3 / TS001 , 837-67-3 / BD001
: 837-67-3 / MA001 , 837-67-3 / HV001
Page : 9
Test Date : 30 September 2024

Test No. : 837-67
Received Date : 26 September 2024
Customer : Thainumpon Construction Company Limited
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150
Test Product : PQR-TNC-003
Project Name : N/A
Project No : N/A


Mr. Apichit Sukprasert
LAB Division Manager

Laboratory of Qualitech plc wasn't accredited in testing scope that show *(an asterisk)

TENSILE TEST REPORT										Report No. : 837-67-3 / TS001					
										Page : 1 / 3					
										Test Date : 30 September 2024					
Customer : Thainumpon Construction Company Limited					Project Name : N/A										
					Project No : N/A										
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150					Welding Process : GTAW										
					Welding Position : 6G										
					Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %										
Test Product : PQR-TNC-003					Dimension (mm) : Pipe 2" Thk. 5.54 mm.										
Material Specification : A312 Gr.TP304					Received Date : 26 September 2024										
Equipment : MTS-SANS, Universal Testing Machine, Model E64.206					Machine Capacity : 2,000kN, Class 0.5										
Serial No. : 51607002					Calibration Date : 24 January 2024										
Preparation method : ASTM A370-21			Test method : ASTM A370-21			Reference Code / Standard : ASME IX : 2023									
No.	Sample No.	Specimen Dimension			Gauge Length		Yield (0.2%Offset)		Ultimate Tensile		Location of fracture				
		Thickness (mm)	Width (mm)	Area (mm ²)	Before (mm)	After (mm)	Load (kN)	Strength (MPa)	Load (kN)	Strength (MPa)					
1	837-67-3 TS1	5.07	13.00	65.910	N/A	N/A	N/A	N/A	52.316	794	IN Weld metal				
2	837-67-3 TS2	5.03	13.00	65.390	N/A	N/A	N/A	N/A	48.958	749	IN Weld metal				
Remark : 1. Machine was calibrated by Thailand Institute of Scientific and Technological Research (TISTR) 2. Stress-Strain curve were attached at the end of this report Addition details : Type of test specimen : Transverse Tensile Test (Weld) Welder Name : Mr. Yuthana P.															
Total				2				Unit(s)		Attachment		2		Page(s)	
Completed by		Approved by			Client Representative			Reviewed by		Reviewed by		Owner Representative			
Company															
Signature															
Name		Mr. Puriwat Sukonpahttra													
Date		30 September 2024													

Note

- The above results are valid exclusively for tested samples as mentioned in this report.
- Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
- This report shall not be reproduced in whole or part without the written approval from Qualitech plc

Attachment 1 : Test Run Review Graph


TENSILE TEST REPORT	Report No. : 837-67-3 / TS001 Page : 2 / 3 Test Date : 30 September 2024
----------------------------	--

Stress versus Strain

Display Name	Value	Unit
Thickness	5.07	mm
Width	13.00	mm
Test Run Name	837-67-3 TS1	
Test Rate	0.21	mm/s
Temperature	25 ± 3	°C
Area	65,910	mm ²
Maximum Force	52,316	kN
Maximum Stress	794	MPa

Attachment 2 : Test Run Review Graph


TENSILE TEST REPORT	Report No. : 837-67-3 / TS001 Page : 3 / 3 Test Date : 30 September 2024
----------------------------	--






— 837-67-3TS2

— Offset Yield Line

Display Name	Value	Unit
Thickness	5.03	mm
Width	13.00	mm
Test Run Name	837-67-3 TS2	
Test Rate	0.21	mm/s
Temperature	25 ± 3	°C
Area	65.390	mm ²
Maximum Force	48.958	kN
Maximum Stress	749	MPa

GUIDED-BEND TEST REPORT								Report No. : 837-67-3 / BD001		
								Page : 1 / 1		
								Test Date : 30 September 2024		
Customer : Thainumpon Construction Company Limited				Project Name : N/A						
				Project No : N/A						
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150				Welding Process : GTAW						
				Welding Position : 6G						
				Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %						
Test Product : PQR-TNC-003				Dimension (mm) : Pipe 2" Thk. 5.54 mm.						
Material Specification : A312 Gr.TP304				Received Date : 26 September 2024						
Equipment : Guided Bend Machine, Model PU 30 L				Machine Capacity : 30 Tons						
Serial No. : SC 001				Calibration Date : 23 December 2023						
Preparation method : ASME IX : 2023		Test method : ASME IX : 2023		Reference Code / Standard : ASME IX : 2023						
No.	Sample No.	Specimen Type	Specimen Dimension (mm)			Mandrel Diameter (mm)	Bend Angle (Degree)	Visually examined result for Surface discontinuities	Remark	
			Thickness	Width	Length					
1	837-67-3 FB1	Face bend	5.49	19.22	160.00	20	180°	NSD	N/A	
2	837-67-3 FB2	Face bend	5.49	19.25	160.00	20	180°	NSD	N/A	
3	837-67-3 RB1	Root bend	5.48	19.26	160.00	20	180°	NSD	N/A	
4	837-67-3 RB2	Root bend	5.50	19.22	160.00	20	180°	NSD	N/A	
Remark : (NSD) = No Surface Discontinuity (OSD) = Open Surface Discontinuity (CD) = Corner Discontinuity Addition details : Welder Name : Mr. Yutthana P.										
Total			4			Unit(s) Attachment		-		Page(s)
Completed by	Approved by	Client Representative	Reviewed by		Reviewed by		Owner Representative			
Company										
Signature										
Name	Mr.Puriwat Sukonpahttra									
Date	30 September 2024									

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech p/c
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

MACROSTRUCTURE TEST REPORT				Report No.	: 837-67-3 / MA001	
				Page	: 1 / 1	
				Test Date	: 30 September 2024	
Customer : Thainumpon Construction Company Limited			Project Name		: N/A	
			Project No		: N/A	
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150			Welding Process		: GTAW	
			Welding Position		: 6G	
			Test Temperature		: 25 ± 3 °C Humidity : 50 ± 15 %	
Test Product : PQR-TNC-003			Dimension (mm)		: Pipe 2" Thk. 5.54 mm.	
Material Specification : A312 Gr.TP304			Received Date		: 26 September 2024	
Equipment : Microscope, SMZ745T			Etchants Reagent		: 10% Nital , Nitric Acid (65%) + Ethyl alcohol	
Serial No. : 2003739		Calibration Date : 26 October 2023		Etching Temperature:		N/A °C
				Etching Time :		N/A sec.
Preparation method : ASTM E340-15		Test method : ASTM E340-15		Reference Code / Standard		: ASME IX : 2023
Sample No.	Macrostructure Description					Remark
837-67-3 MA	The macrostructure show completed fusion of the weldment. Weld metal and Heat affected zone are free from cracks.					N/A
						
Addition details : Welder Name : Mr. Yutthana P.						
Total		1		Unit(s) Attachment		-
Page(s)						
Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative	
	 					
Company	Qualitech PCL					
Signature						
Name	Mr.Puriwat Sukonpahttra					
Date	30 September 2024					

Note


1. The above results are valid exclusively for tested samples as mentioned in this report.
2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

VICKERS HARDNESS TEST REPORT				Report No. : 837-67-3 / HV001
				Page : 1 / 3
				Test Date : 30 September 2024
Customer : Thainumpon Construction Company Limited	Project Name : N/A			
	Project No : N/A			
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150	Welding Process : GTAW			
	Welding Position : 6G			
	Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %			
Test Product : PQR-TNC-003	Dimension (mm) : Pipe 2" Thk. 5.54 mm.			
Material Specification : A312 Gr.TP304	Received Date : 26 September 2024			
Equipment : Vickers Hardness Testing Machine, Model HV-100	Indenter : Diamond			
Serial No. : 000031410	Calibration Date : 28 September 2023	Test Force : 10 Kgf.	Test Scale : HV10	
Preparation method : ASTM E384-17	Test method : ASTM E384-17		Reference Code / Standard : ASME IX : 2023	

Sample No. 837-67-3 HV Test Location	Hardness Value					
	Point No.	Line 1	Point No.	Line 2	Point No.	Line 3
Base Metal of Left Side	1	159.5	16	163.4	-	-
	2	165.0	17	167.2	-	-
	3	161.9	18	166.9	-	-
Heat Affected Zone (HAZ) of Left Side	4	173.8	19	176.8	-	-
	5	171.8	20	185.1	-	-
	6	164.4	21	180.7	-	-
Weld Metal	7	150.7	22	168.8	-	-
	8	148.6	23	167.2	-	-
	9	151.6	24	172.1	-	-
Heat Affected Zone (HAZ) of Right Side	10	167.8	25	180.7	-	-
	11	172.1	26	192.3	-	-
	12	175.8	27	182.1	-	-
Base Metal of Right Side	13	170.7	28	163.1	-	-
	14	160.7	29	160.1	-	-
	15	163.5	30	161.0	-	-

Addition details : Welder Name : Mr. Yutthana P.


Total	1	Unit(s)	Attachment	-	Page(s)
-------	---	---------	------------	---	---------

Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative
	Qualitech PCL.				
Signature					
Name	Mr.Puriwat Sukonpahttra				
Date	30 September 2024				

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

VICKERS HARDNESS TEST REPORT		Report No. : 837-67-3 / HV001
		Page : 3 / 3
		Test Date : 30 September 2024
Customer : Thainumpon Construction Company Limited	Project Name : N/A	
	Project No : N/A	
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150	Welding Process : GTAW	
	Welding Position : 6G	
	Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %	
Test Product : PQR-TNC-003	Dimension (mm) : Pipe 2" Thk. 5.54 mm.	
Material Specification : A312 Gr.TP304	Received Date : 26 September 2024	
Equipment : Vickers Hardness Testing Machine, Model HV-100	Indenter : Diamond	
Serial No. : 000031410	Calibration Date : 28 September 2023	Test Force : 10 Kgf. Test Scale : HV10
Preparation method : ASTM E384-17	Test method : ASTM E384-17	Reference Code / Standard : ASME IX : 2023

Layout of Test Location



Addition details : Welder Name : Mr. Yuthana P.

Total	1	Unit(s)	Attachment	-	Page(s)
Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative
Company	Qualitech PCL.				
Signature					
Name	Mr.Puriwat Sukonpahltra				
Date	30 September 2024				

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

Appendix #1

Pictures of Specimen Test

Before Testing



After Testing



Test No. : 837-67
 Test date : 20/9/2024
 Temperature : 25.8° C
 Humidity : 46% RH

Sample No : 837-67-3HV
 Standard : ASME IX : 2023
 Test Method : ASTM E384-17

PQR-TNC - 003
 P2ⁿ / A312 Gr. TP304

Vickers Hardness Test Result

No.	Force	Detector	Lens	d1 [μm]	d2 [μm]	Hardness	Scale	No.	Force	Detector	Lens	d1 [μm]	d2 [μm]	Hardness	Scale
1	10		10X	345.45	336.43	159.5	HV	16	10		10X	344.81	328.89	163.4	HV
2	10		10X	337.18	333.29	165.0	HV	17	10		10X	332.73	333.29	167.2	HV
3	10		10X	343.54	333.29	161.9	HV	18	10		10X	333.36	333.29	166.9	HV
4	10		10X	324.46	328.89	173.8	HV	19	10		10X	329.54	318.20	175.8	HV
5	10		10X	327.64	329.52	171.8	HV	20	10		10X	313.00	320.08	185.1	HV
6	10		10X	339.09	332.66	164.4	HV	21	10		10X	320.00	320.71	180.7	HV
7	10		10X	357.54	343.98	150.7	HV	22	10		10X	335.91	327.00	168.8	HV
8	10		10X	354.99	351.53	148.6	HV	23	10		10X	334.63	331.40	167.2	HV
9	10		10X	354.99	344.61	151.6	HV	24	10		10X	328.91	327.63	172.1	HV
10	10		10X	333.36	331.40	167.8	HV	25	10		10X	323.82	316.94	180.7	HV
11	10		10X	326.36	330.14	172.1	HV	26	10		10X	311.73	309.39	192.3	HV
12	10		10X	330.18	319.45	175.8	HV	27	10		10X	325.09	313.17	182.1	HV
13	10		10X	334.63	324.48	170.7	HV	28	10		10X	339.72	334.55	163.2	HV
14	10		10X	342.90	336.43	160.7	HV	29	10		10X	346.72	333.92	160.1	HV
15	10		10X	340.36	333.29	163.5	HV	30	10		10X	341.63	337.06	161.0	HV

Tested By : *M. S. A.*
 Position : *Engineer*
 Date : *20 Sep. 2024*

Stant
 Project Engineer
 1 / 10 / 24

Reviewed By : *[Signature]*
 Position : *Supervisor*
 Date : *20/9/2024*

Test No. : 837-67 Test Date : 30/9/2024
Shape of Crosssection : Rectangular Round Pipe Camber Test Temp. : 25.0 °C
area Other : Tensile Transverse Weld Humidity : 44 %
Reference Standard : ASME Section IX: 2023 Test Standard : ASTM A370-21
Measurement tools (1) : 1107212 Measurement tools (2) :

Sample No.		837-67-1 TS 1	837-67-1 TS 2	837-67-2 TS 1	837-67-2 TS 2	837-67-3 TS 1	837-67-3 TS 2
Before	Thickness (T) (mm)	1 5.09	5.05	10.15	10.15	5.07	5.09
		2 5.09	5.05	10.15	10.15	5.07	5.09
		3 5.09	5.05	10.15	10.15	5.07	5.09
	Avg.	5.09	5.05	10.15	10.15	5.07	5.09
Before	Width (W) / Diameter(D) (mm)	1 13.02	13.00	19.00	19.00	13.00	13.00
		2 13.02	13.00	19.00	19.00	13.00	13.00
		3 13.02	13.00	19.00	19.00	13.00	13.00
	Avg.	13.02	13.00	19.00	19.00	13.00	13.00
After	Thickness (T) (mm)	1 -	-	-	-	-	-
		2 -	-	-	-	-	-
		3 -	-	-	-	-	-
	Avg.	-	-	-	-	-	-
After	Width (W) / Diameter(D) (mm)	1 -	-	-	-	-	-
		2 -	-	-	-	-	-
		3 -	-	-	-	-	-
	Avg.	-	-	-	-	-	-
Area (mm ²)	Before	66.2719	65.6500	192.8500	192.8500	65.9100	65.8900
	After	-	-	-	-	-	-
Reduction of Area (%)		-	-	-	-	-	-
Gauge length (mm)	Before	-	-	-	-	-	-
	After	-	-	-	-	-	-
Elongation (%)		-	-	-	-	-	-
Yield <input type="checkbox"/> Upper <input type="checkbox"/> Offset	Load (kN)	-	-	-	-	-	-
	Strength (Mpa)	-	-	-	-	-	-
Tensile	Load (kN)	49.659	47.696	116.661	117.472	52.316	48.958
	Strength (Mpa)	749	726	605	609	794	749
Fracture (IN/OUT) <input type="checkbox"/> Gauge length <input type="checkbox"/> Weldment		OUT weld	OUT weld.	OUT weld.	OUT weld	IN weld	IN weld.
Remark :	PQR NO :	PQR-TNC-001		PQR-TNC-002		PQR-TNC-003	
	Material :	A106 GR.B + A106 GR.B		A106 GR.B + A106 GR.B		A312 GR.TP304 + A312 GR.TP304	
Tested by		Reviewed by			Witness by		
Signature		Signature			Signature		
Name		Name			Name		
Position		Position			Position		
Date		Date			Date		

Test No. : 837-67 Test Date : 30/9/2024
Shape of Crosssection : Rectangular Round Pipe Camber Test Temp. : 25.0 °C
area Other : Tensile Transverse Weld Humidity : 44 %
Reference Standard : ASME Section IX: 2023 Test Standard : ASTM A370-21
Measurement tools (1) : Measurement tools (2) :

Sample No.		837-67-4 TS 1	837-67-4 TS 2	837-67-5 TS 1	837-67-5 TS 2	837-67-6 TS 1	837-67-6 TS 2	
Before	Thickness (T) (mm)	1	8.87	9.75	4.65	4.62	10.03	10.07
		2	8.87	9.75	4.65	4.62	10.03	10.07
		3	8.87	9.75	4.66	4.62	10.03	10.07
		Avg.	8.87	9.75	4.65	4.62	10.03	10.07
After	Width (W) / Diameter(D) (mm)	1	19.01	19.02	19.02	19.00	19.01	19.03
		2	19.01	19.02	19.02	19.00	19.01	19.03
		3	19.01	19.02	19.02	19.00	19.01	19.03
		Avg.	19.01	19.02	19.02	19.00	19.01	19.03
After	Thickness (T) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
After	Width (W) / Diameter(D) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
Area (mm ²)	Before	168.6187	185.4450	60.1470	60.0600	190.6703	191.63210	
	After	-	-	-	-	-	-	
Reduction of Area (%)		-	-	-	-	-	-	
Gauge length (mm)	Before	-	-	-	-	-	-	
	After	-	-	-	-	-	-	
Elongation (%)		-	-	-	-	-	-	
Yield	<input type="checkbox"/> Upper Load (kN)	-	-	-	-	-	-	
	<input type="checkbox"/> Offset Strength (Mpa)	-	-	-	-	-	-	
Tensile	Load (kN)	118.713	126.475	41.727	40.999	109.399	110.437	
	Strength (Mpa)	704	692	661	683	574	576	
Fracture (IN/OUT)	<input type="checkbox"/> Gauge length <input checked="" type="checkbox"/> Weldment	IN weld	IN weld	out weld.	out weld.	out weld.	Out of Weld	

Remark : PQR NO : PQR-TNC-004 PQR-TNC-005 PQR-TNC-006
Material : A312 GR.TP304 + A312GR.TP304 A335GR.P11 + A335GR.P11 A335GR.P11+A335GR.P11

Tested by	Reviewed by	Witness by
Signature: TP0		
Name: Thiraphong Chomphutwip	PURIWAT / SUPERVISOR	Mr. Sattawat Wabanthit
Position: Technician		Project Engineer
Date: 30/9/2024	30/9/2024	1-10-24

Tensile Test Record

Test No. : 837-67 Test Date : 30/9/2024
 Shape of Crossection : Rectangular Round Pipe Camber Test Temp. : 25.0 °C
 area Other : Tensile Transverse Weld Humidity : 64 %
 Reference Standard : ASME Section IX: 2023 Test Standard : ASTM A370-21
 Measurement tools (1) : Measurement tools (2) :

Sample No.		837-67-7 TS 1	837-67-7 TS 2	837-67-8 TS 1	837-67-8 TS 2	837-67-9 TS 2	837-67-9 TS 2	
Before	Thickness (T) (mm)	1	24.85	24.87	11.97	11.07	29.94	24.04
		2	24.85	24.87	11.97	11.07	29.94	24.04
		3	24.85	24.87	11.97	11.07	29.94	24.04
		Avg.	24.85	24.87	11.97	11.07	29.94	24.04
Before	Width (W) / Diameter(D) (mm)	1	19.00	19.08	19.09	19.00	19.00	19.09
		2	19.00	19.08	19.09	19.00	19.00	19.09
		3	19.00	19.08	19.09	19.00	19.00	19.09
		Avg.	19.00	19.08	19.09	19.00	19.00	19.09
After	Thickness (T) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
After	Width (W) / Diameter(D) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
Area (mm ²)	Before	472.1500	472.5300	216.9396	210.3300	454.8600	458.6832	
	After	-	-	-	-	-	-	
Reduction of Area (%)		-	-	-	-	-	-	
Gauge length (mm)	Before	-	-	-	-	-	-	
	After	-	-	-	-	-	-	
Elongation (%)		-	-	-	-	-	-	
Yield <input type="checkbox"/> Upper <input type="checkbox"/> Offset	Load (kN)	-	-	-	-	-	-	
	Strength (Mpa)	-	-	-	-	-	-	
Tensile	Load (kN)	249.270	248.848	107.055	103.244	234.732	233.643	
	Strength (Mpa)	526	527	493	491	516	509	
Fracture (IN/OUT) <input type="checkbox"/> Gauge length <input checked="" type="checkbox"/> Weldment		out weld	out weld.	out weld.	out weld.	out weld.	out weld	
Remark :	PQR NO :	PQR-TNC-007		PQR-TNC-008		PQR-TNC-009		
	Material :	A36 + A36		SS400 + SS400		SS400 + SS400		
Tested by		Reviewed by			Witness by			
Signature		Signature			Signature			
Name		Name			Name			
Position		Position			Position			
Date		Date			Date			



บริษัท ควอลิเทค จำกัด (มหาชน)
Qualitech Public Company Limited

บันทึกผลชิ้นงานทดสอบการดัดโค้ง Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01
หน้าที่ : 1 / 1
แก้ไขครั้งที่ : 04
วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX: 2023

Test Standard : ASME IX: 2023

Testing room temperature : 24.5 °C

Test No. : 837-67

Measurement Tools : 1107711

Humidity : 42 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-5	FB1	5.50	14.10	200.00	20	180°	N/A	PQR No : PQR-TNC-005	
"	"	5.10	14.20	200.00	20	180°	N/A	GTAW / 6G / 5.54 mm.	
"	RB1	5.50	14.10	200.00	20	180°	0.50 mm	Pipe 2" / A335GR.P11	
"	RB2	5.50	14.10	200.00	20	180°	N/A	"	
837-67-6	SB1	11.50	10.25	200.00	40	180°	N/A	PQR No : PQR-TNC-006	
"	SB2	11.35	10.20	200.00	40	180°	0.50 mm	GTAW + SMAW / 6G / 10.97 mm.	
"	SB3	11.30	10.20	200.00	40	180°	N/A	Pipe 6" / A335GR.P11	
"	SB4	11.30	10.20	200.00	40	180°	N/A	"	
837-67-7	SB1	25.40	10.20	200.00	40	180°	N/A	PQR No : PQR-TNC-007	
"	SB2	25.40	10.20	200.00	40	180°	N/A	FCAW / Plate Thk. 25.0 mm.	
"	SB3	25.40	10.20	200.00	40	180°	N/A	A36 + A36	
"	SB4	25.40	10.20	200.00	40	180°	N/A	"	
837-67-8	SB1	11.50	10.20	200.00	40	180°	N/A	PQR No : PQR-TNC-008	
"	SB2	11.50	10.20	200.00	40	180°	0.50 mm	SMAW / Plate Thk. 12.0 mm.	
"	SB3	11.50	10.20	200.00	40	180°	N/A	SS400 + SS400	
"	SB4	11.50	10.20	200.00	40	180°	N/A	"	

Additional Detail :

Result : (NSD) = No Surface Discontinuity
(OSD) = Open Surface Discontinuity
(CC) = Corner Crack

Tested by	Reviewed by	Witnessed by
Signature Suthin Sukhwin	Signature PURIWAT / SUPERVISOR	Signature Project Engineer
Date 30/9/2024	Date 30/9/2024	Date 1 - 10 - 24



บริษัท ควอลิเทค จำกัด (มหาชน)
Qualitech Public Company Limited

บันทึกผลชิ้นงานทดสอบการดัดโค้ง Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01
หน้าที่ : 1 / 1
แก้ไขครั้งที่ : 04
วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX: 2023

Test Standard : ASME IX : 2023

Testing room temperature : 24.6 °C

Test No. : 837-67

Measurement Tools : 1207211

Humidity : 42 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-1	FB1	5.75	10.25	160.00	20	180°	N/A	PQR No : PQR-TNC-001	
"	"	5.75	10.26	160.00	20	180°	N/A	GTAW / 6G / 5.54 mm.	
"	RB1	5.55	10.25	160.00	20	180°	N/A	Pipe 2" / A106 GR.B	
"	RB2	5.55	10.26	160.00	20	180°	N/A	"	
837-67-2	SB1	11.49	10.25	200.00	40	180°	N/A	PQR No : PQR-TNC-002	
"	SB2	11.39	10.26	200.00	40	180°	N/A	GTAW + SMAW / 6G / 10.97 mm.	
"	SB3	11.40	10.25	200.00	40	180°	N/A	Pipe 6" / A106GR.B	
"	SB4	11.37	10.26	200.00	40	180°	N/A	"	
837-67-3	FB1	5.49	10.22	160.00	20	180°	N/A	PQR No : PQR-TNC-003	
"	FB2	5.49	10.25	160.00	20	180°	N/A	GTAW / 6G / 5.54 mm.	
"	RB1	5.46	10.26	160.00	20	180°	N/A	Pipe 2" / A312GR.TP304	
"	RB2	5.50	10.22	160.00	20	180°	N/A	"	
837-67-4	SB1	11.07	10.25	200.00	40	180°	N/A	PQR No : PQR-TNC-004	
"	SB2	11.07	10.24	200.00	40	180°	N/A	GTAW + SMAW / 6G / 10.97 mm.	
"	SB3	11.00	10.26	200.00	40	180°	N/A	Pipe 6" / A312GR.TP304	
"	SB4	11.05	10.25	200.00	40	180°	N/A	"	

Additional Detail :

Result : (NSD) = No Surface Discontinuity
(OSD) = Open Surface Discontinuity
(CC) = Corner Crack

Reviewed By	Witnessed by
Tested by	
Signature	
Name / Position	
Date	

Reviewed By: *[Signature]*
PURIWAT / SUPERVISOR
30/9/2024

Tested by: *[Signature]*
SPT
30/9/2024

Witnessed by: *[Signature]*
Mr. Satharung / Project Engineer
1-10-24



บริษัท ควอลิเทค จำกัด (มหาชน)
Qualitech Public Company Limited

บันทึกผลชิ้นงานทดสอบการดัดโค้ง Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01

หน้าที่ : 1 / 1

แก้ไขครั้งที่ : 04

วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX: 2023

Test Standard : ASME IX : 2023

Testing room temperature : 24.5 °C

Test No. : 837-67

Measurement Tools : 120-112

Humidity : 47 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-9	Side bend	24.66	10.27	200.00	40	180°	NSD	NA	PQR No : PQR-TNC-009
"	"	24.66	10.25	200.00	40	180°	NSD	NA	FCAW / Plate Thk.25.0 mm.
"	"	24.66	10.25	200.00	40	180°	NSD	NA	SS400 + SS400
"	"	24.66	10.26	200.00	40	180°	NSD	NA	"

Additional Detail :

Result : (NSD) = No Surface Discontinuity
(OSD) = Open Surface Discontinuity
(CC) = Corner Crack

Signature	Tested by	Reviewed By	Witnessed by
Name / Position			
Date			

Signature: *[Signature]*
Name / Position: Mr. Sotawat / Project Engineer
Date: 30/9/2024