



WELDING PROCEDURE SPECIFICATION (WPS)

Company Name	Thainumpon Construction Company Limited		
Welding Procedure Specification No.	WPS - TNC - 008	Issued Date	September 30, 2024
Supporting PQR No.	PQR - TNC - 008	Revision No.	0
Welding Process(es)	SMAW	Date	September 30, 2024
		Type(s)	Manual
(Automatic, Manual, Machine, or Semi-Auto)			

Joins

Joint Design: Single V Groove - Butt Joint

Root Spacing: 3 - 4 mm

Backing (Yes) (No) **x**

Backing Material (Type): Weld Metal
(Refer to both backing and retainers)

Metal

Nonfusing Metal

Non Metallic

Other

Sketches, Production Drawing, Weld Symbols, or Written Description should show the general arrangement of the parts to be welded. Where applicable, the details of weld groove may be specified.

Sketches may be attached to illustrate joint design, welder layers, and bead sequence (e.g., for toughness procedures, for multiple process procedures, etc.)

Typical Joins

Thickness (T)	~	5.00 - 24.00	mm
Root Face (R)	~	0 - 3	mm
Root Gap (G)	~	2 - 4	mm
Bevel Angle (A°)	~	30° - 35°	

or approval drawing joint

Base Metals

P-No. Unassigned Group-No. - to P-No. Unassigned Group-No. -

OR Specification, Type and Grade or UNS Number JIS G3101 SS400

to Specification, Type and Grade or UNS Number JIS G3101 SS400

OR Chem. Analysis and Mechanical Prop. -

to Chem. Analysis and Mechanical Prop. -

Thickness Range

Base Metal	Groove	<u>5.00 - 24.00 mm</u>	Fillet	<u>All</u>
Maximum Pass Thickness $\leq \frac{1}{2}$ in. (13 mm.)	(Yes)	<u>✓</u>	(No)	<u>x</u>

Other: -

Filler Metal

Process	SMAW
Spec. No. (SFA)	5.1
AWS No. (Class)	E7016
F-No.	4
A-No.	1
Size of Filler Metals	3.2, 4.0 mm
Filler metal product form	Flux Cover Electrode
Supplemental Filler Metal	None
Weld Metal	
Deposited Thickness :	
Groove	24.0 mm
Fillet	All
Electrode-flux Class	N/A
Flux Type	N/A
Flux Trade Name	N/A
Consumable Insert	N/A
Other : Trade Name	FAMILIARC LB-52 or equivalent

*Each base metal-filler metal combination should be recorded individually.



WELDING PROCEDURE SPECIFICATION (WPS)

Company Name	Thainumpon Construction Company Limited		
Welding Procedure Specification No.	WPS - TNC - 008	Issued Date	September 30, 2024
Supporting PQR No.	PQR - TNC - 008	Revision No.	0
		Date	September 30, 2024
Welding Process(es)	SMAW	Type(s)	Manual
(Automatic, Manual, Machine, or Semi-Auto)			

Positions Position (s) of Groove: <u>All</u> Welding Progression: <u>Uphill</u> Position (s) of Fillet: <u>All</u> Other: <u>-</u>	Postweld Heat Treatment Temp. Range: <u>N/A</u> Time Range: <u>N/A</u> Other: <u>-</u>
---	--

Preheat Preheat Temp. (Min): <u>10°C Min</u> Interpass Temp. (Max): <u>300°C Max</u> Preheat Maintenance: <u>None</u> <small>(Continuous or special heating where applicable should be recorded)</small>	Gas <table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <thead> <tr> <th rowspan="2"></th> <th colspan="3">Percent Composition</th> </tr> <tr> <th>Gas(es)</th> <th>Mixture</th> <th>Flow Rate (l/min)</th> </tr> </thead> <tbody> <tr> <td>Shielding Gas :</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>Trailing Gas :</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>Backing Gas :</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>Other :</td> <td>-</td> <td>-</td> <td>-</td> </tr> </tbody> </table>		Percent Composition			Gas(es)	Mixture	Flow Rate (l/min)	Shielding Gas :	-	-	-	Trailing Gas :	-	-	-	Backing Gas :	-	-	-	Other :	-	-	-
	Percent Composition																							
	Gas(es)	Mixture	Flow Rate (l/min)																					
Shielding Gas :	-	-	-																					
Trailing Gas :	-	-	-																					
Backing Gas :	-	-	-																					
Other :	-	-	-																					

Electrical characteristics								
Weld Pass(es)	Process	Filler Metal		Current Type and Polarity	Amps.	Volts	Travel Speed (cm/min.)	Other (e.g., Remark, Comments, Hot Wire Addition, Technique Torch Angle, etc.)
		Class.	Dia.					
Root	SMAW	E7016	3.2 mm	DCEP	70 - 130	20 - 26	5 - 12	-
Fill	SMAW	E7016	3.2 mm	DCEP	90 - 140	20 - 26	5 - 12	-
Cover	SMAW	E7016	3.2 mm	DCEP	80 - 130	20 - 26	5 - 12	-

Amps and volts, or power or energy range, should be recorded for each electrode size, position, and thickness, etc.

Pulsing Current	N/A	Heat Input (max.)	N/A (No impact test)
Tungsten Electrode, Size in mm and Type	N/A		
	(Pure Tungsten, 2% Thoriated, etc.)		
Mode of Metal Transfer for GMAW (FCAW)	N/A		
	(Spray Arc, Short Circuiting Arc, ect.)		
Other	-		

Technique	
String or Weave Bead	Both
Orifice, Nozzle, or Gas Cup Size	N/A
Initial or Interpass Cleaning (Brushing, Grinding etc.)	Brushing and Grinding
Method of Back Gouging	Grinding
Oscillation	N/A
Contact Tube to Work Distance	N/A
Multiple or single pass (per side)	Multiple pass
Multiple or Single Electrode	Single
Electrode Spacing	N/A
Peening	No
Other	-

	Prepared By / Certified By	Witnessed / Reviewed By
COMPANY :	Thainumpon Construction Company Limited	Qualitech Public Company Limited
NAME :	<i>Signature</i>	Pattaya Ch.
SIGNATURE :		
DATE :	2024	September 30, 2024

<h1>RADIOGRAPHIC TESTING REPORT</h1>	Report No. : RT-PQR-008 Page 1 of 1
	Our Ref. No : TNC-RT-R2409/0008
	Test Date : September 25, 2024

Client : Thainumpon Construction Company Limited	Procedure No. / SST No. : -
Project : -	Job No. : -
Description : PQR PLATE	PQR No. : PQR-TNC-008
Welding Process : SMAW	WPS No. : -

RADIOGRAPHIC TECHNIQUE	
Technique : <input checked="" type="checkbox"/> SWSI <input type="checkbox"/> DWSI <input type="checkbox"/> DWDI <input type="checkbox"/> Superimposed	Degree : <input type="checkbox"/> Spot <input checked="" type="checkbox"/> Full
Film/Type : <input type="checkbox"/> Agfa D7 <input checked="" type="checkbox"/> Agfa D4 <input type="checkbox"/> FUJI 50 <input type="checkbox"/> FUJI 100	Film Processing : <input checked="" type="checkbox"/> Manual <input type="checkbox"/> Automated
Intensifying Lead Screen Thickness : <u>0.027</u> mm (Front/Back)	Film in each cassette : <input checked="" type="checkbox"/> 1 Film <input type="checkbox"/> _____ Films
Tested Material : <input type="checkbox"/> C/S <input type="checkbox"/> S/S <input checked="" type="checkbox"/> SS400+SS400	Number of exposure : <u>1</u>
IQI Selection	Type : <input checked="" type="checkbox"/> Wire-Type <input type="checkbox"/> Hole-Type
	Material Group : <input checked="" type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> Other _____
	Set : <input type="checkbox"/> A <input checked="" type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/> Other _____
	Placement : <input checked="" type="checkbox"/> Source Side <input type="checkbox"/> Film Side
	IQI Sensitivity : IQI Wire No. <u>8</u>
Radiation Source : <input checked="" type="checkbox"/> Ir-192 <input type="checkbox"/> Se-75 <input type="checkbox"/> X-Ray <input type="checkbox"/> Other _____	
Strength : <u>15</u> <input checked="" type="checkbox"/> Curie <input type="checkbox"/> kV	
Source Size (F) : <u>2.5 x 3</u> mm	
Film Density : <u>2.0</u> to <u>4.0</u>	
Location Marker Placement : <input type="checkbox"/> Source Side <input checked="" type="checkbox"/> Film Side	

ACCEPTANCE STANDARD					
<input type="checkbox"/> ASME Section I _____ Edt.	<input type="checkbox"/> ASME VIII Div.1 _____ Edt.	<input type="checkbox"/> ASME B31.1 _____ Edt.	<input type="checkbox"/> ASME B31.3 _____ Edt.	<input type="checkbox"/> AWS D1.1 _____ Edt.	<input checked="" type="checkbox"/> ASME IX _____ Edt.
<input type="checkbox"/> UW-51 <input type="checkbox"/> UW-52		<input type="checkbox"/> Normal <input type="checkbox"/> Severe Cyclic		<input type="checkbox"/> Static <input type="checkbox"/> Cyclic	
<input type="checkbox"/> Other _____					

Mark No.	Position	Section	Pipe/Plate		Welder No.	D (mm)	EWR (mm)	WT (mm)	d (mm)	Ug (mm)	Interpretation	Comply to code	
			Dia.	Thk.(mm)								Yes	No
Mr.Pairot K.	3G	A-B	-	12.00	-	558.8	2.5+2.5	17.00	17.00	0.12	PR 2 mm	✓	

Total Films : 3.5" x 8.5" = _____ 3.5" x 17" = 1 4.5" x 8.5" = _____ 4.5" x 17" = _____

BC : BASE METAL CRACK	LP : LACK OF PENETRATION	TC : TRANSVERSE CRACK
BT : BURN THROUGH	CP : CLUSTER POROSITY	TI : TUNGSTEN INCLUSION
CC : CRATER CRACK	NVD : NO VISIBLE DEFECT	UC : UNDERCUT (Cover Pass)
WT : WELD THICKNESS	OR : OXIDIZE ROOT	RUC : UNDERCUT (Root Pass)
HB : HOLLOW BEAD	PD : PROCESSING DEFECT	WH : WORM HOLE
IN : INCLUSION	PR : POROSITY	D : SOURCE TO OBJECT DISTANCE
LC : LONGITUDINAL CRACK	RC, EP : ROOT CONCAVITY, EXCESSIVE PENETRATION	d : OBJECT TO FILM DISTANCE
LF : LACK OF FUSION	SISL : SLAG INCLUSION, SLAG LINE	EWR : ESTIMATE WELD REINFORCEMENT


Completed by	Interpreted by	Reviewed and Accepted by	Owner Representative / AI
Company	Qualitech PLC		
Signature			
Name / Level	Mr. Simon K. (RT Level II)		
Date	September 25, 2024		

MECHANICAL AND METALLURGICAL TESTING LABORATORY

TEST REPORT

Report No. : 837-67-8 / TS001 , 837-67-8 / BD001
: 837-67-8 / MA001 , 837-67-8 / HV001
Page : 9
Test Date : 30 September 2024

Test No. : 837-67
Received Date : 26 September 2024
Customer : Thainumpon Construction Company Limited
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150
Test Product : PQR-TNC-008
Project Name : N/A
Project No : N/A


Mr. Apichit Sukprasert
LAB Division Manager

Laboratory of Qualitech plc wasn't accredited in testing scope that show *(an asterisk)

TENSILE TEST REPORT										Report No. : 837-67-8 / TS001	
										Page : 1 / 3	
										Test Date : 30 September 2024	
Customer : Thainumpon Construction Company Limited					Project Name : N/A						
					Project No : N/A						
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150					Welding Process : SMAW						
					Welding Position : 3G						
					Test Temperature : 25 ± 3 °C			Humidity : 50 ± 15 %			
Test Product : PQR-TNC-008					Dimension (mm) : Plate Thk. 12 mm.						
Material Specification : SS400+SS400					Received Date : 26 September 2024						
Equipment : MTS-SANS, Universal Testing Machine, Model E64.206					Machine Capacity : 2,000kN, Class 0.5						
Serial No. : 51607002					Calibration Date : 24 January 2024						
Preparation method : ASTM A370-21			Test method : ASTM A370-21		Reference Code / Standard : ASME IX : 2023						
No.	Sample No.	Specimen Dimension			Gauge Length		Yield (0.2%Offset)		Ultimate Tensile		Location of fracture
		Thickness (mm)	Width (mm)	Area (mm ²)	Before (mm)	After (mm)	Load (kN)	Strength (MPa)	Load (kN)	Strength (MPa)	
1	837-67-8 TS1	11.37	19.08	216.940	N/A	N/A	N/A	N/A	107.055	493	OUT of Weld metal
2	837-67-8 TS2	11.07	19.00	210.330	N/A	N/A	N/A	N/A	103.274	491	OUT of Weld metal
Remark : 1. Machine was calibrated by Thailand Institute of Scientific and Technological Research (TISTR) 2. Stress-Strain curve were attached at the end of this report Addition details : Type of test specimen : Transverse Tensile Test (Weld) Welder Name : Mr. Pairot K.											
Total		2		Unit(s)		Attachment		2		Page(s)	
Completed by	Approved by	Client Representative			Reviewed by		Reviewed by		Owner Representative		
Company	Qualitech PCL.										
Signature											
Name	Mr.Puriwat Sukonpatttra										
Date	30 September 2024										

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

Attachment 1 : Test Run Review Graph

TENSILE TEST REPORT	Report No. : 837-67-8 / TS001 Page : 2 / 3 Test Date : 30 September 2024
----------------------------	--

Stress versus Strain


— 837-67-8TS1
— Offset Yield Line

Display Name	Value	Unit
Thickness	11.37	mm
Width	19.08	mm
Test Run Name	837-67-8 TS1	
Test Rate	0.21	mm/s
Temperature	25 ± 3	°C
Area	216.940	mm ²
Maximum Force	107.055	kN
Maximum Stress	493	MPa


Attachment 2 : Test Run Review Graph

<h2>TENSILE TEST REPORT</h2>	Report No. : 837-67-8 / TS001 Page : 3 / 3 Test Date : 30 September 2024
------------------------------	--


Stress versus Strain



Display Name	Value	Unit
Thickness	11.07	mm
Width	19.00	mm
Test Run Name	837-67-8 TS2	
Test Rate	0.21	mm/s
Temperature	25 ± 3	°C
Area	210.330	mm ²
Maximum Force	103.274	kN
Maximum Stress	491	MPa

GUIDED-BEND TEST REPORT							Report No. : 837-67-8 / BD001			
							Page : 1 / 1			
							Test Date : 30 September 2024			
Customer : Thainumpon Construction Company Limited					Project Name : N/A					
					Project No : N/A					
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150					Welding Process : SMAW					
					Welding Position : 3G					
					Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %					
Test Product : PQR-TNC-008					Dimension (mm) : Plate Thk. 12 mm.					
Material Specification : SS400+SS400					Received Date : 26 September 2024					
Equipment : Guided Bend Machine, Model PU 30 L					Machine Capacity : 30 Tons					
Serial No. : SC 001					Calibration Date : 23 December 2023					
Preparation method : ASME IX : 2023			Test method : ASME IX : 2023			Reference Code / Standard : ASME IX : 2023				
No.	Sample No.	Specimen Type	Specimen Dimension (mm)			Mandrel Diameter (mm)	Bend Angle (Degree)	Visually examined result for Surface discontinuities	Remark	
			Thickness	Width	Length					
1	837-67-8 SB1	Side bend	11.75	10.29	200.00	40	180°	NSD	N/A	
2	837-67-8 SB2	Side bend	11.75	10.26	200.00	40	180°	OSD 0.50 mm.	N/A	
3	837-67-8 SB3	Side bend	11.79	10.25	200.00	40	180°	NSD	N/A	
4	837-67-8 SB4	Side bend	11.74	10.24	200.00	40	180°	NSD	N/A	
Remark : (NSD) = No Surface Discontinuity (OSD) = Open Surface Discontinuity (CD) = Corner Discontinuity Addition details : Welder Name : Mr. Pairot K.										
Total			4			Unit(s) Attachment		-		Page(s)
Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative					
Company										
Signature										
Name	Mr. Puriwat Sukonpanttra									
Date	30 September 2024									

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

MACROSTRUCTURE TEST REPORT				Report No.	: 837-67-8 / MA001
				Page	: 1 / 1
				Test Date	: 30 September 2024
Customer	: Thainumpon Construction Company Limited	Project Name	: N/A		
		Project No	: N/A		
Address	: 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150	Welding Process	: SMAW		
		Welding Position	: 3G		
		Test Temperature	: 25 ± 3 °C	Humidity	: 50 ± 15 %
Test Product	: PQR-TNC-008	Dimension (mm)	: Plate Thk. 12 mm.		
Material Specification	: SS400+SS400	Received Date	: 26 September 2024		
Equipment	: Microscope, SMZ745T	Etchants Reagent	: 10% Nital , Nitric Acid (65%) + Ethyl alcohol		
Serial No.	: 2003739	Calibration Date	: 26 October 2023	Etching Temperature	: N/A °C
				Etching Time	: N/A sec.
Preparation method	: ASTM E340-15	Test method	: ASTM E340-15	Reference Code / Standard	: ASME IX : 2023
Sample No.	Macrostructure Description				Remark
837-67-8 MA	The macrostructure show completed fusion of the weldment. Weld metal and Heat affected zone are free from cracks.				N/A
					
Addition details : Welder Name : Mr. Pairot K.					
Total	1		Unit(s)	Attachment	-
Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative
Company	Qualitech PCL.				
Signature					
Name	Mr.Puriwat Sukonpahttra				
Date	30 September 2024				


- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

VICKERS HARDNESS TEST REPORT				Report No. : 837-67-8 / HV001
				Page : 1 / 3
				Test Date : 30 September 2024
Customer : Thainumpon Construction Company Limited	Project Name : N/A			
	Project No : N/A			
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150	Welding Process : SMAW			
	Welding Position : 3G			
	Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %			
Test Product : PQR-TNC-008	Dimension (mm) : Plate Thk. 12 mm.			
Material Specification : SS400+SS400	Received Date : 26 September 2024			
Equipment : Vickers Hardness Testing Machine, Model HV-100	Indenter : Diamond			
Serial No. : 000031410	Calibration Date : 28 September 2023	Test Force : 10 Kg.	Test Scale : HV10	
Preparation method : ASTM E384-17	Test method : ASTM E384-17		Reference Code / Standard : ASME IX : 2023	

Sample No. 837-67-8 HV Test Location	Hardness Value					
	Point No.	Line 1	Point No.	Line 2	Point No.	Line 3
Base Metal of Left Side	1	139.0	16	138.0	-	-
	2	137.5	17	139.5	-	-
	3	137.3	18	138.5	-	-
Heat Affected Zone (HAZ) of Left Side	4	141.7	19	133.8	-	-
	5	146.7	20	134.3	-	-
	6	150.2	21	137.5	-	-
Weld Metal	7	174.4	22	196.6	-	-
	8	177.1	23	197.0	-	-
	9	176.4	24	191.4	-	-
Heat Affected Zone (HAZ) of Right Side	10	155.8	25	144.2	-	-
	11	154.9	26	140.4	-	-
	12	155.8	27	141.9	-	-
Base Metal of Right Side	13	144.9	28	141.4	-	-
	14	140.7	29	139.9	-	-
	15	141.6	30	142.2	-	-

Addition details : Welder Name : Mr. Pairoi K.

Total	1	Unit(s)	Attachment	-	Page(s)
-------	---	---------	------------	---	---------


Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative
					
Company	Qualitech PCL.				
Signature					
Name	Mr. Puriwat Sukonpachtra				
Date	30 September 2024				

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

VICKERS HARDNESS TEST REPORT	Report No. : 837-67-8 / HV001
	Page : 3 / 3
	Test Date : 30 September 2024

Customer : Thainumpon Construction Company Limited	Project Name : N/A		
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150	Project No : N/A		
	Welding Process : SMAW		
	Welding Position : 3G		
Test Product : PQR-TNC-008	Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %		
	Dimension (mm) : Plate Thk. 12 mm.		
Material Specification : SS400+SS400	Received Date : 26 September 2024		
Equipment : Vickers Hardness Testing Machine, Model HV-100	Indenter : Diamond		
Serial No. : 000031410	Calibration Date : 28 September 2023	Test Force : 10 Kgf.	Test Scale : HV10
Preparation method : ASTM E384-17	Test method : ASTM E384-17	Reference Code / Standard : ASME IX : 2023	

Layout of Test Location



Addition details : Welder Name : Mr. Pairot K.


Total	1	Unit(s)	Attachment	-	Page(s)
Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative
Company	Qualitech PCL.				
Signature					
Name	Mr. Puriwat Sukonpahtra				
Date	30 September 2024				

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
 2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
 3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

Appendix #1

Pictures of Specimen Test

Before Testing



After Testing



Test No. : 837-67
 Test date : 30/9/2024
 Temperature : 25.8° C
 Humidity : 46% RH

Sample No : 837-67-8HV
 Standard : ASME IX : 2023
 Test Method : ASTM E384-17
 PQR-TNC-008
 Plate T12 / S9400

Vickers Hardness Test Result

No.	Force	Detection Lens	d1 [μm]	d2 [μm]	Hardness	Scale	No.	Force	Detection Lens	d1 [μm]	d2 [μm]	Hardness	Scale
1	10	10X	368.99	361.59	139.0	HV	16	10	10X	368.35	364.73	138.0	HV
2	10	10X	374.71	359.70	137.5	HV	17	10	10X	367.08	362.22	139.5	HV
3	10	10X	372.81	362.22	137.3	HV	18	10	10X	370.26	361.59	138.5	HV
4	10	10X	365.17	358.44	141.7	HV	19	10	10X	377.26	367.25	133.8	HV
5	10	10X	358.17	352.78	146.7	HV	20	10	10X	375.99	367.25	134.3	HV
6	10	10X	354.99	347.75	150.2	HV	21	10	10X	368.99	365.36	137.5	HV
7	10	10X	330.18	321.97	174.4	HV	22	10	10X	319.37	294.93	196.6	HV
8	10	10X	327.64	319.45	177.1	HV	23	10	10X	314.28	299.33	197.0	HV
9	10	10X	328.91	319.45	176.4	HV	24	10	10X	317.46	304.99	191.4	HV
10	10	10X	346.09	343.98	155.8	HV	25	10	10X	365.17	352.15	144.2	HV
11	10	10X	351.18	340.83	154.9	HV	26	10	10X	369.62	357.18	140.4	HV
12	10	10X	349.27	340.83	155.8	HV	27	10	10X	365.81	357.18	141.9	HV
13	10	10X	365.17	350.27	144.9	HV	28	10	10X	367.08	357.18	141.4	HV
14	10	10X	370.90	355.30	140.7	HV	29	10	10X	367.08	360.96	139.9	HV
15	10	10X	368.35	355.30	141.6	HV	30	10	10X	361.35	360.96	142.2	HV

Tested By : *M. S. J.*
 Position : *Engineer*
 Date : *30 Sep 2024*

Staud.
 Project Engineer
 1 / 10 / 24

Reviewed By : *[Signature]*
 Position : *Supervisor*
 Date : *30/9/2024*

Test No. : 837-67 Test Date : 30/9/2024
 Shape of Crossection : Rectangular Round Pipe Camber Test Temp. : 25.0 °C
 area Other : Tensile Transverse Weld Humidity : 44 %
 Reference Standard : ASME Section IX: 2023 Test Standard : ASTM A370-21
 Measurement tools (1) : 110724 Measurement tools (2) :

Sample No.		837-67-1 TS 1	837-67-1 TS 2	837-67-2 TS 1	837-67-2 TS 2	837-67-3 TS 1	837-67-3 TS 2
Before	Thickness (T) (mm)	1 5.04	5.05	10.15	10.15	5.07	5.07
		2 5.09	5.05	10.16	10.15	5.07	5.07
		3 5.09	5.05	10.15	10.15	5.07	5.07
	Avg.	5.09	5.05	10.15	10.15	5.07	5.07
After	Width (W) / Diameter(D) (mm)	1 13.02	13.00	19.00	19.00	13.00	13.00
		2 13.02	13.00	19.00	19.00	13.00	13.00
		3 13.02	13.00	19.00	19.00	13.00	13.00
	Avg.	13.02	13.00	19.00	19.00	13.00	13.00
After	Thickness (T) (mm)	1 -	-	-	-	-	-
		2 -	-	-	-	-	-
		3 -	-	-	-	-	-
	Avg.	-	-	-	-	-	-
Area (mm ²)	Before	66.2719	65.6500	192.8500	192.8500	65.9100	65.8900
	After	-	-	-	-	-	-
	Reduction of Area (%)	-	-	-	-	-	-
	Gauge length (mm)	Before -	-	-	-	-	-
	After -	-	-	-	-	-	
Elongation (%)	-	-	-	-	-	-	
Yield	<input type="checkbox"/> Upper Load (kN)	-	-	-	-	-	-
	<input type="checkbox"/> Offset Strength (Mpa)	-	-	-	-	-	-
Tensile	Load (kN)	49.659	47.696	116.661	117.472	52.316	48.958
	Strength (Mpa)	749	726	605	609	794	749
Fracture (IN/OUT)	<input type="checkbox"/> Gauge length	OUT weld	OUT weld.	OUT weld.	OUT weld.	IN weld	IN weld.
	<input checked="" type="checkbox"/> Weldment						
Remark :	PQR NO :	PQR-TNC-001		PQR-TNC-002		PQR-TNC-003	
	Material :	A106 GR.B + A106 GR.B		A106 GR.B + A106 GR.B		A312 GR.TP304 + A312 GR.TP304	
	Tested by	Reviewed by		Witness by			
Signature	<i>TTP</i>	<i>[Signature]</i>		<i>[Signature]</i>			
Name	Thiraphong Champitip	PURIWAT / SUPERVISOR		Mr. Sattawat Nakanthit			
Position	<i>[Signature]</i>			Project Engineer			
Date	30/9/2024	30/9/2024		1-10-24			



บริษัท ควอลิตีเทค จำกัด (มหาชน)
Qualitech Public Company Limited

บันทึกผลการทดสอบความต้านแรงดึง

Tensile Test Record

รหัสเอกสาร : FM-TS-01

หน้าที่ : 1 / 1

แก้ไขครั้งที่ : 04

วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Test No. : 837-67 Test Date : 30/9/2024

Shape of Crosssection : Rectangular Round Pipe Camber Test Temp. : 25.0 °C

area Other : Tensile Transverse Weld Humidity : 44 %

Reference Standard : ASME Section IX: 2023 Test Standard : ASTM A370-21

Measurement tools (1) : Measurement tools (2) :

Sample No.		837-67-4 TS 1	837-67-4 TS 2	837-67-5 TS 1	837-67-5 TS 2	837-67-6 TS 1	837-67-6 TS 2	
Before	Thickness (T) (mm)	1	8.67	9.75	4.65	4.62	10.09	
		2	8.67	9.75	4.65	4.62	10.09	10.07
		3	8.67	9.75	4.66	4.62	10.09	10.07
		Avg.	8.67	9.75	4.65	4.62	10.09	10.07
Width (W) / Diameter(D) (mm)	1	19.01	19.02	19.02	19.00	19.01	19.09	
	2	19.01	19.02	19.02	19.00	19.01	19.09	
	3	19.01	19.02	19.02	19.00	19.01	19.09	
	Avg.	19.01	19.02	19.02	19.00	19.01	19.09	
After	Thickness (T) (mm)	1	-	-	-	-	-	
		2	-	-	-	-	-	
		3	-	-	-	-	-	
		Avg.	-	-	-	-	-	
Width (W) / Diameter(D) (mm)	1	-	-	-	-	-	-	
	2	-	-	-	-	-	-	
	3	-	-	-	-	-	-	
	Avg.	-	-	-	-	-		
Area (mm ²)	Before	168.6187	185.4450	68.1470	60.0600	190.6703	191.63210	
	After	-	-	-	-	-	-	
Reduction of Area (%)		-	-	-	-	-	-	
Gauge length (mm)	Before	-	-	-	-	-	-	
	After	-	-	-	-	-	-	
Elongation (%)		-	-	-	-	-	-	
Yield	<input type="checkbox"/> Upper Load (kN)	-	-	-	-	-	-	
	<input type="checkbox"/> Offset Strength (Mpa)	-	-	-	-	-	-	
Tensile	Load (kN)	118.713	126.475	41.727	40.999	109.399	110.437	
	Strength (Mpa)	704	692	661	683	574	576	
Fracture (IN/OUT)	<input type="checkbox"/> Gauge length	IN weld	IN weld	out weld.	out weld.	out weld.	Out of Weld	
	<input checked="" type="checkbox"/> Weldment							

Remark : PQR NO : PQR-TNC-004 PQR-TNC-005 PQR-TNC-006
Material : A312 GR.TP304 + A312GR.TP304 A335GR.P11 + A335GR.P11 A335GR.P11+A335GR.P11

Tested by	Reviewed by	Witness by
Signature: TP6		
Name: Thiraphorn Chomphitwip	PURIWAT / SUPERVISOR	Mr. Sathawat Wabanthit
Position: Technician		Project Engineer
Date: 30/9/2024	30/9/2024	1-10-24

Test No. : 837-67 Test Date : 30/9/2024
 Shape of Crosssection : Rectangular Round Pipe Camber
 area Other : Tensile Transverse Weld Test Temp. : 25.0 °C
 Reference Standard : ASME Section IX: 2023 Humidity : 46%
 Measurement tools (1) : Measurement tools (2) : Test Standard : ASTM A370-21

Sample No.		837-67-7 TS 1	837-67-7 TS 2	837-67-8 TS 1	837-67-8 TS 2	837-67-9 TS 2	837-67-9 TS 2	
Before	Thickness (T) (mm)	1	24.85	24.87	11.97	11.07	29.94	24.04
		2	24.85	24.87	11.97	11.07	29.94	24.04
		3	24.85	24.87	11.97	11.07	29.94	24.04
		Avg.	24.85	24.87	11.97	11.07	29.94	24.04
Before	Width (W) / Diameter(D) (mm)	1	19.00	19.08	19.08	19.00	19.00	19.08
		2	19.00	19.08	19.08	19.00	19.00	19.08
		3	19.00	19.08	19.08	19.00	19.00	19.08
		Avg.	19.00	19.08	19.08	19.00	19.00	19.08
After	Thickness (T) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
After	Width (W) / Diameter(D) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
Area (mm ²)	Before	472.1500	472.5300	216.9896	210.3300	454.8600	458.6832	
	After	-	-	-	-	-	-	
Reduction of Area (%)		-	-	-	-	-	-	
Gauge length (mm)	Before	-	-	-	-	-	-	
	After	-	-	-	-	-	-	
Elongation (%)		-	-	-	-	-	-	
Yield <input type="checkbox"/> Upper <input type="checkbox"/> Offset	Load (kN)	-	-	-	-	-	-	
	Strength (Mpa)	-	-	-	-	-	-	
Tensile	Load (kN)	249.270	248.848	107.055	103.244	234.732	233.643	
	Strength (Mpa)	526	527	493	491	516	509	
Fracture (IN/OUT)	<input type="checkbox"/> Gauge length <input checked="" type="checkbox"/> Weldment	out weld	out weld.	out weld.	out weld.	out weld.	out weld.	

Remark : PQR NO : PQR-TNC-007 PQR-TNC-008 PQR-TNC-009
 Material : A36 + A36 SS400 + SS400 SS400 + SS400

Tested by	Reviewed by	Witness by
Signature: <i>ted</i>	<i>[Signature]</i>	<i>[Signature]</i>
Name: <i>Witaphong Chomphetrin</i>	PURIWAT / SUPERVISOR	Mr. Suttawat Nabanthit
Position: <i>Technician</i>		Project Engineer
Date: 30/9/2024	30/9/2024	1-10-24



บริษัท ควอลิเทค จำกัด (มหาชน)
Qualitech Public Company Limited

บันทึกผลชิ้นงานทดสอบการดัดโค้ง
Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01

หน้าที่ : 1 / 1

แก้ไขครั้งที่ : 04

วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX: 2023

Test Standard : ASME IX : 2023

Testing room temperature : 24.5 °C

Test No. : 837-67

Measurement Tools : 11.07.11

Humidity : 42 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-5	FB1	5.50	14.19	200.00	20	180°	N/A	N/A	PQR No : PQR-TNC-005
"	"	5.14	14.20	200.00	20	180°	N/A	N/A	GTAW / 6G / 5.54 mm.
"	Root bend	5.56	14.16	200.00	20	180°	OSD	0.50 mm	Pipe 2 " / A335GR.P11
"	"	5.52	14.14	200.00	20	180°	N/A	N/A	"
837-67-6	SB1	11.94	10.25	200.00	40	180°	N/A	N/A	PQR No : PQR-TNC-006
"	SB2	11.95	10.26	200.00	40	180°	OSD	0.50 mm	GTAW + SMAW / 6G / 10.97 mm.
"	SB3	11.90	10.24	200.00	40	180°	N/A	N/A	Pipe 6 " / A335GR.P11
"	SB4	11.93	10.25	200.00	40	180°	N/A	N/A	"
837-67-7	SB1	25.49	10.21	200.00	40	180°	N/A	N/A	PQR No : PQR-TNC-007
"	SB2	25.49	10.24	200.00	40	180°	N/A	N/A	FCAW / Plate Thk.25.0 mm.
"	SB3	25.44	10.25	200.00	40	180°	N/A	N/A	A36 + A36
"	SB4	25.47	10.26	200.00	40	180°	N/A	N/A	"
837-67-8	SB1	11.95	10.29	200.00	40	180°	N/A	N/A	PQR No : PQR-TNC-008
"	SB2	11.96	10.26	200.00	40	180°	OSD	0.50 mm	SMAW / Plate Thk.12.0 mm.
"	SB3	11.99	10.25	200.00	40	180°	N/A	N/A	SS400 + SS400
"	SB4	11.94	10.24	200.00	40	180°	N/A	N/A	"

Additional Detail :

Result : (NSD) = No Surface Discontinuity
(OSD) = Open Surface Discontinuity
(CC) = Corner Crack

Signature	Tested by	Reviewed by	Witnessed by
Name / Position	Satthi Aummanee		
Date	30/9/2024	30/9/2024	1 - 10 - 24



บริษัท ควบตีเทค จำกัด (มหาชน)
Qualitech Public Company Limited

บันทึกผลชิ้นงานทดสอบการดัดโค้ง Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01
หน้าที่ : 1 / 1
แก้ไขครั้งที่ : 04
วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX: 2023 Test Standard : ASME IX : 2023 Testing room temperature : 24.6 °C
Test No. : 837-67 Measurement Tools : 1207112 Humidity : 42 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-1	FB1	5.75	11.25	160.00	20	180°	N/D	N/A	PQR No : PQR-TNC-001
"	"	5.55	11.25	160.00	20	180°	N/D	N/A	GTAW / 6G / 5.54 mm.
"	RB1	5.55	11.25	160.00	20	180°	N/D	N/A	Pipe 2 " / A106 GR.B
"	RB2	5.55	11.25	160.00	20	180°	N/D	N/A	"
837-67-2	SB1	11.49	10.25	200.00	40	180°	N/D	N/A	PQR No : PQR-TNC-002
"	SB2	11.29	10.25	200.00	40	180°	N/D	N/A	GTAW + SMAW / 6G / 10.97 mm.
"	SB3	11.40	10.25	200.00	40	180°	N/D	N/A	Pipe 6 " / A106GR.B
"	SB4	11.57	10.25	200.00	40	180°	N/D	N/A	"
837-67-3	FB1	5.49	11.22	160.00	20	180°	N/D	N/A	PQR No : PQR-TNC-003
"	FB2	5.44	11.25	160.00	20	180°	N/D	N/A	GTAW / 6G / 5.54 mm.
"	RB1	5.46	11.26	160.00	20	180°	N/D	N/A	Pipe 2 " / A312GR.TP304
"	RB2	5.50	11.22	160.00	20	180°	N/D	N/A	"
837-67-4	SB1	11.07	10.25	200.00	40	180°	N/D	N/A	PQR No : PQR-TNC-004
"	SB2	11.07	10.24	200.00	40	180°	N/D	N/A	GTAW + SMAW / 6G / 10.97 mm.
"	SB3	11.00	10.26	200.00	40	180°	N/D	N/A	Pipe 6 " / A312GR.TP304
"	SB4	11.05	10.25	200.00	40	180°	N/D	N/A	"

Additional Detail : _____

Result : (NSD) = No Surface Discontinuity
(OSD) = Open Surface Discontinuity
(CC) = Corner Crack

Reviewed By	Witnessed by
PURIWAT / SUPERVISOR	Project Engineer
30/9/2024	1-10-24

บันทึกผลชิ้นงานทดสอบการดัดโค้ง
Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01
หน้าที่ : 1 / 1
แก้ไขครั้งที่ : 04
วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX : 2023

Test Standard : ASME IX : 2023

Testing room temperature : 24.5 °C

Test No. : 837-67

Measurement Tools : 1137111

Humidity : 47 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-9	Side bend	24.66	10.27	200.00	40	180°	NSD	N/A	PQR No : PQR-TNC-009
"	"	24.66	10.25	200.00	40	180°	NSD	N/A	FCAW / Plate Thk.25.0 mm.
"	"	24.66	10.25	200.00	40	180°	NSD	N/A	SS400 + SS400
"	"	24.66	10.26	200.00	40	180°	NSD	N/A	"

Additional Detail :

Result : (NSD) = No Surface Discontinuity
(OSD) = Open Surface Discontinuity
(CC) = Corner Crack

Signature	Reviewed By	Witnessed by
Name / Position	PURIWAT / SUPERVISOR	Mr. Sathawat / Project Engineer
Date	30/9/2024	1-10-24