



## WELDING PROCEDURE SPECIFICATION (WPS)

Company Name Thainumpon Construction Company Limited  
 Welding Procedure Specification No. WPS - TNC - 006 Issued Date September 30, 2024  
 Supporting PQR No. PQR - TNC - 006 Revision No. 0 Date September 30, 2024  
 Welding Process(es) GTAW + SMAW Type(s) Manual  
( Automatic, Manual, Machine, or Semi-Auto )


### Joins

Joint Design Single V Groove - Butt Joint  
 Root Spacing 3 - 4 mm  
 Backing (Yes) x (No) ✓  
 Backing Material (Type) N/A  
(Refer to both backing and retainers)  
 Metal  Nonfusing Metal  
 Non Metallic  Other

Sketches, Production Drawing, Weld Symbols, or Written Description should show the general arrangement of the parts to be welded. Where applicable, the details of weld groove may be specified.

Sketches may be attached to illustrate joint design, welder layers, and bead sequence (e.g., for toughness procedures, for multiple process procedures, etc.)

### Typical Joins



Thickness (T) ~ 5.00 - 21.94 mm  
 Root Face (R) ~ 0 - 1 mm  
 Root Gap (G) ~ 3 - 4 mm  
 Bevel Angle (A°) ~ 30° - 35°

or approval drawing joint

### Base Metals

P-No. 4 Group-No. 1 to P-No. 4 Group-No. 1  
 OR Specification, Type and Grade or UNS Number ASTM A335 Grade P11 or equivalent  
 to Specification, Type and Grade or UNS Number ASTM A335 Grade P11 or equivalent  
 OR Chem. Analysis and Mechanical Prop. -  
 to Chem. Analysis and Mechanical Prop. -

### Thickness Range

Base Metal	Groove	<u>5.00 - 21.94 mm</u>	Fillet	<u>All</u>
Maximum Pass Thickness ≤ ½ in. (13 mm.)	(Yes)	<u>✓</u>	(No)	<u>x</u>
Other:	<u>-</u>			

### Filler Metal

	GTAW	SMAW
Process		
Spec. No. (SFA)	<u>5.28</u>	<u>5.5</u>
AWS No. (Class)	<u>ER80S-B2</u>	<u>E8018-B2</u>
F-No.	<u>6</u>	<u>4</u>
A-No.	<u>3</u>	<u>3</u>
Size of Filler Metals	<u>2.4 mm</u>	<u>3.2 mm</u>
Filler metal product form	<u>Solid wire</u>	<u>Flux Cover Electrode</u>
Supplemental Filler Metal	<u>None</u>	<u>None</u>
Weld Metal		
Deposited Thickness :		
Groove	<u>5.94 mm</u>	<u>16.00 mm</u>
Fillet	<u>All</u>	<u>All</u>
Electrode-flux Class	<u>N/A</u>	<u>N/A</u>
Flux Type	<u>N/A</u>	<u>N/A</u>
Flux Trade Name	<u>N/A</u>	<u>N/A</u>
Consumable Insert	<u>N/A</u>	<u>N/A</u>
Other : Trade Name	<u>UNION ER80S-B2 or equivalent</u>	<u>BöHLER FOX DCMS Kb or equivalent</u>

\*Each base metal-filler metal combination should be recorded individually.



### WELDING PROCEDURE SPECIFICATION (WPS)

Company Name	Thainumpon Construction Company Limited		
Welding Procedure Specification No.	WPS - TNC - 006	Issued Date	September 30, 2024
Supporting PQR No.	PQR - TNC - 006	Revision No.	0 Date September 30, 2024
Welding Process(es)	GTAW + SMAW	Type(s)	Manual <small>( Automatic, Manual, Machine, or Semi-Auto )</small>

<b>Positions</b> Position (s) of Groove: <u>All</u> Welding Progression: <u>Uphill</u> Position (s) of Fillet: <u>All</u> Other: <u>-</u>	<b>Postweld Heat Treatment</b> Temp. Range: <u>690°C ± 15°C</u> Time Range: <u>1 hr/25 mm; 2 Hrs minimum</u> Other: <u>Heating Rate 200°C ; load temp. 300°C</u> <u>Cooling Rate 200°C ; load temp. 300°C</u>
---	---

<b>Preheat</b> Preheat Temp. (Min): <u>150°C Min</u> Interpass Temp. (Max): <u>300°C Max</u> Preheat Maintenance: <u>Yes and Post Heat after welding</u> <u>30 min. minimum</u> <small>(Continuous or special heating where applicable should be recorded)</small>	<b>Gas</b> <table border="1" style="width: 100%; border-collapse: collapse; margin-top: 5px;"> <thead> <tr> <th rowspan="2"></th> <th colspan="3">Percent Composition</th> </tr> <tr> <th>Gas(es)</th> <th>Mixture</th> <th>Flow Rate (l/min)</th> </tr> </thead> <tbody> <tr> <td>Shielding Gas :</td> <td>Argon</td> <td>99.99%</td> <td>10-20</td> </tr> <tr> <td>Trailing Gas :</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>Backing Gas :</td> <td>-</td> <td>-</td> <td>-</td> </tr> <tr> <td>Other :</td> <td>-</td> <td>-</td> <td>-</td> </tr> </tbody> </table>		Percent Composition			Gas(es)	Mixture	Flow Rate (l/min)	Shielding Gas :	Argon	99.99%	10-20	Trailing Gas :	-	-	-	Backing Gas :	-	-	-	Other :	-	-	-
	Percent Composition																							
	Gas(es)	Mixture	Flow Rate (l/min)																					
Shielding Gas :	Argon	99.99%	10-20																					
Trailing Gas :	-	-	-																					
Backing Gas :	-	-	-																					
Other :	-	-	-																					

Electrical characteristics								
Weld Pass(es)	Process	Filler Metal		Current Type and Polarity	Amps.	Volts	Travel Speed (cm/min.)	Other (e.g., Remark, Comments, Hot Wire Addition, Technique Torch Angle, etc.)
		Class.	Dia.					
Root	GTAW	ER80S-B2	2.4 mm	DCEN	80-130	9-14	4 - 10	-
Hot	GTAW	ER80S-B2	2.4 mm	DCEN	90-130	9-14	5 - 10	-
Fill	SMAW	E8018-B2	3.2 mm	DCEP	80-130	20-24	5 - 10	-
Cover	SMAW	E8018-B2	3.2 mm	DCEP	80-140	20-24	5 - 10	-

Amps and volts, or power or energy range, should be recorded for each electrode size, position, and thickness, etc.

Pulsing Current	<u>N/A</u>	Heat Input (max.)	<u>N/A (No impact test)</u>
Tungsten Electrode, Size in mm and Type	<u>2.4 mm , 2% Thoriated (EWTh-2)</u> <small>(Pure Tungsten, 2% Thoriated, etc.)</small>		
Mode of Metal Transfer for GMAW (FCAW)	<u>N/A</u> <small>(Spray Arc, Short Circuiting Arc, ect.)</small>		
Other	<u>-</u>		

<b>Technique</b>	
String or Weave Bead	<u>Both</u>
Orifice, Nozzle, or Gas Cup Size	<u>ID 6-15 mm</u>
Initial or Interpass Cleaning (Brushing, Grinding etc.)	<u>Brushing and Grinding</u>
Method of Back Gouging	<u>N/A</u>
Oscillation	<u>N/A</u>
Contact Tube to Work Distance	<u>N/A</u>
Multiple or single pass (per side)	<u>Multiple pass</u>
Multiple or Single Electrode	<u>Single</u>
Electrode Spacing	<u>N/A</u>
Peening	<u>No</u>
Other	<u>-</u>

	Prepared By / Certified By	Witnessed / Reviewed By
COMPANY :	Thainumpon Construction Company Limited	Qualitech Public Company Limited
NAME :	<i>Mr. S. Sattawat Nadevichit</i>	Pattaya Ch.
SIGNATURE :		
DATE :	<u>30 Sep 2024</u>	September 30, 2024





# RADIOGRAPHIC TESTING REPORT

Client : Thainumpon Construction Company Limited	Procedure No. / SST No. : -
Project : -	Job No. : -
Description : PQR PIPE	PQR No. : PQR-TNC-006
Welding Process : GTAW+SMAW	WPS No. : -

### RADIOGRAPHIC TECHNIQUE

Technique : <input type="checkbox"/> SWSI <input checked="" type="checkbox"/> DWSI <input type="checkbox"/> DWDI <input type="checkbox"/> Superimposed	Degree : <input type="checkbox"/> Spot <input checked="" type="checkbox"/> Full
Film/Type : <input type="checkbox"/> Agfa D7 <input checked="" type="checkbox"/> Agfa D4 <input type="checkbox"/> FUJI 50 <input type="checkbox"/> FUJI 100	Film Processing : <input checked="" type="checkbox"/> Manual <input type="checkbox"/> Automated
Intensifying Lead Screen Thickness : <u>0.027</u> mm (Front/Back)	Film in each cassette : <input checked="" type="checkbox"/> 1 Film <input type="checkbox"/> ___ Films
Tested Material : <input type="checkbox"/> C/S <input type="checkbox"/> S/S <input checked="" type="checkbox"/> A335 Gr.P11	Number of exposure : <u>4</u>
IQI Selection	Type : <input checked="" type="checkbox"/> Wire-Type <input type="checkbox"/> Hole-Type
	Material Group : <input checked="" type="checkbox"/> 1 <input type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> 4 <input type="checkbox"/> Other _____
	Set : <input type="checkbox"/> A <input checked="" type="checkbox"/> B <input type="checkbox"/> C <input type="checkbox"/> D <input type="checkbox"/> Other _____
	Placement : <input checked="" type="checkbox"/> Source Side <input type="checkbox"/> Film Side
	IQI Sensitivity : IQI Wire No. <u>8</u>
Radiation Source : <input checked="" type="checkbox"/> Ir-192 <input type="checkbox"/> Se-75 <input type="checkbox"/> X-Ray <input type="checkbox"/> Other _____	Strength : <u>15</u> <input checked="" type="checkbox"/> Curie <input type="checkbox"/> kV
Source Size (F) : <u>2.5 x 3</u> mm	Film Density : <u>2.0</u> to <u>4.0</u>
Location Maker Placement : <input type="checkbox"/> Source Side <input checked="" type="checkbox"/> Film Side	


### ACCEPTANCE STANDARD

<input type="checkbox"/> ASME Section I _____ Edt.	<input type="checkbox"/> ASME VIII Div.1 _____ Edt. <input type="checkbox"/> UW-51 <input type="checkbox"/> UW-52	<input type="checkbox"/> ASME B31.1 _____ Edt.	<input type="checkbox"/> ASME B31.3 _____ Edt. <input type="checkbox"/> Normal <input type="checkbox"/> Severe Cyclic	<input type="checkbox"/> AWS D1.1 _____ Edt. <input type="checkbox"/> Static <input type="checkbox"/> Cyclic	<input checked="" type="checkbox"/> ASME IX _____ Edt. <input type="checkbox"/> Other _____
---	---	---	---	--	---

Mark No.	Position	Section	Pipe/Plate		Welder No.	D (mm)	EWR (mm)	WT (mm)	d (mm)	Ug (mm)	Interpretation	Comply to code	
			Dia.	Thk.(mm)								Yes	No
Mr.Yuthana P.	6G	A-B	6"	10.97	-	157.33	3+3	16.97	16.97	0.42	NVD	✓	
		B-C	6"	10.97	-	157.33	3+3	16.97	16.97	0.42	NVD	✓	
		C-D	6"	10.97	-	157.33	3+3	16.97	16.97	0.42	NVD	✓	
		D-A	6"	10.97	-	157.33	3+3	16.97	16.97	0.42	PR 1.6 mm, LF 15 mm		✓
*****													

Total Films :  3.5" x 8.5" = 4     3.5" x 17" = \_\_\_\_\_     4.5" x 8.5" = \_\_\_\_\_     4.5" x 17" = \_\_\_\_\_

BC : BASE METAL CRACK	LP : LACK OF PENETRATION	TC : TRANSVERSE CRACK
BT : BURN THROUGH	CP : CLUSTER POROSITY	TI : TUNGSTEN INCLUSION
CC : CRATER CRACK	NVD : NO VISIBLE DEFECT	UC : UNDERCUT (Cover Pass)
WT : WELD THICKNESS	OR : OXIDIZE ROOT	RUC : UNDERCUT (Root Pass)
HB : HOLLOW BEAD	PD : PROCESSING DEFECT	WH : WORM HOLE
IN : INCLUSION	PR : POROSITY	D : SOURCE TO OBJECT DISTANCE
LC : LONGITUDINAL CRACK	RC, EP : ROOT CONCAVITY, EXCESSIVE PENETRATION	d : OBJECT TO FILM DISTANCE
LF : LACK OF FUSION	SISL : SLAG INCLUSION, SLAG LINE	EWR : ESTIMATE WELD REINFORCEMENT

Completed by	Interpreted by	Reviewed and Accepted by	Owner Representative / AI
Company	Qualitech PLC		
Signature	 <b>Qualitech</b>		
Name / Level	Mr. Sumon K. (RT Level II)		
Date	September 25, 2024		

## MECHANICAL AND METALLURGICAL TESTING LABORATORY

### TEST REPORT

Report No. : 837-67-6 / TS001 , 837-67-6 / BD001  
: 837-67-6 / MA001 , 837-67-6 / HV001  
Page : 9  
Test Date : 30 September 2024



Test No. : 837-67  
Received Date : 26 September 2024  
Customer : Thainumpon Construction Company Limited  
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150  
Test Product : PQR-TNC-006  
Project Name : N/A  
Project No : N/A

---

  
Mr. Apichit Sukprasert  
LAB Division Manager


---

Laboratory of Qualitech plc wasn't accredited in testing scope that show \*(an asterisk)

TENSILE TEST REPORT										Report No. : 837-67-6 / TS001	
										Page : 1 / 3	
										Test Date : 30 September 2024	
Customer : Thainumpon Construction Company Limited					Project Name : N/A						
					Project No : N/A						
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150					Welding Process : GTAW+SMAW						
					Welding Position : 6G						
					Test Temperature : 25 ± 3 °C			Humidity : 50 ± 15 %			
Test Product : PQR-TNC-006					Dimension (mm) : Pipe 6" Thk. 10.97 mm.						
Material Specification : A335 Gr.P11					Received Date : 26 September 2024						
Equipment : MTS-SANS, Universal Testing Machine, Model E64.206					Machine Capacity : 2,000kN, Class 0.5						
Serial No. : 51607002					Calibration Date : 24 January 2024						
Preparation method : ASTM A370-21			Test method : ASTM A370-21			Reference Code / Standard : ASME IX : 2023					
No.	Sample No.	Specimen Dimension			Gauge Length		Yield (0.2%Offset)		Ultimate Tensile		Location of fracture
		Thickness (mm)	Width (mm)	Area (mm <sup>2</sup> )	Before (mm)	After (mm)	Load (kN)	Strength (MPa)	Load (kN)	Strength (MPa)	
1	837-67-6 TS1	10.03	19.01	190.670	N/A	N/A	N/A	N/A	109.399	574	OUT of Weld metal
2	837-67-6 TS2	10.07	19.03	191.632	N/A	N/A	N/A	N/A	110.437	576	OUT of Weld metal
<p>Remark : 1. Machine was calibrated by Thailand Institute of Scientific and Technological Research (TISTR)</p> <p>2. Stress-Strain curve were attached at the end of this report</p> <p>Addition details : Type of test specimen : Transverse Tensile Test (Weld)</p> <p>Welder Name : Mr. Yutthana P.</p>											
Total		2		Unit(s)		Attachment		2		Page(s)	
Completed by	Approved by	Client Representative			Reviewed by		Reviewed by		Owner Representative		
Company											
Signature											
Name	Mr.Puriwat Sukonpahttra										
Date	30 September 2024										

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
  2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
  3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

Attachment 1 : Test Run Review Graph






Attachment 2 : Test Run Review Graph



<h2>TENSILE TEST REPORT</h2>	Report No. : 837-67-6 / TS001 Page : 3 / 3 Test Date : 30 September 2024
------------------------------	--

Stress versus Strain



Display Name	Value	Unit
Thickness	10.07	mm
Width	19.03	mm
Test Run Name	837-67-6 TS2	
Test Rate	0.21	mm/s
Temperature	25 ± 3	°C
Area	191.632	mm <sup>2</sup>
Maximum Force	110.437	kN
Maximum Stress	576	MPa

GUIDED-BEND TEST REPORT								Report No. : 837-67-6 / BD001		
								Page : 1 / 1		
								Test Date : 30 September 2024		
Customer : Thainumpon Construction Company Limited				Project Name : N/A						
				Project No : N/A						
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150				Welding Process : GTAW+SMAW						
				Welding Position : 6G						
				Test Temperature : 25 ± 3 °C				Humidity : 50 ± 15 %		
Test Product : PQR-TNC-006				Dimension (mm) : Pipe 6" Thk. 10.97 mm.						
Material Specification : A335 Gr.P11				Received Date : 26 September 2024						
Equipment : Guided Bend Machine, Model PU 30 L				Machine Capacity : 30 Tons						
Serial No. : SC 001				Calibration Date : 23 December 2023						
Preparation method : ASME IX : 2023		Test method : ASME IX : 2023		Reference Code / Standard : ASME IX : 2023						
No.	Sample No.	Specimen Type	Specimen Dimension (mm)			Mandrel Diameter (mm)	Bend Angle (Degree)	Visually examined result for Surface discontinuities	Remark	
			Thickness	Width	Length					
1	837-67-6 SB1	Side bend	11.33	10.25	200.00	40	180°	NSD	N/A	
2	837-67-6 SB2	Side bend	11.35	10.26	200.00	40	180°	OSD 0.50 mm.	N/A	
3	837-67-6 SB3	Side bend	11.34	10.24	200.00	40	180°	NSD	N/A	
4	837-67-6 SB4	Side bend	11.33	10.25	200.00	40	180°	NSD	N/A	
Remark : (NSD) = No Surface Discontinuity      (OSD) = Open Surface Discontinuity      (CD) = Corner Discontinuity Addition details : Welder Name : Mr. Yutthana P.										
Total			4			Unit(s) Attachment		-		Page(s)
Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative					
Company										
Signature										
Name	Mr.Puriwat Sukonpatttra									
Date	30 September 2024									

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
  2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
  3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc



<b>VICKERS HARDNESS TEST REPORT</b>				Report No. : 837-67-6 / HV001
				Page : 1 / 3
				Test Date : 30 September 2024
Customer : Thainumpon Construction Company Limited	Project Name : N/A			
	Project No : N/A			
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150	Welding Process : GTAW+SMAW			
	Welding Position : 6G			
	Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %			
Test Product : PQR-TNC-006	Dimension (mm) : Pipe 6" Thk. 10.97 mm.			
Material Specification : A335 Gr.P11	Received Date : 26 September 2024			
Equipment : Vickers Hardness Testing Machine, Model HV-100	Indenter : Diamond			
Serial No. : 000031410	Calibration Date : 28 September 2023	Test Force : 10 Kgf.	Test Scale : HV10	
Preparation method : ASTM E384-17	Test method : ASTM E384-17	Reference Code / Standard : ASME IX : 2023		


  

Sample No. 837-67-6 HV Test Location	Hardness Value					
	Point No.	Line 1	Point No.	Line 2	Point No.	Line 3
Base Metal of Left Side	1	134.0	16	146.7	-	-
	2	132.9	17	156.3	-	-
	3	134.1	18	172.1	-	-
Heat Affected Zone (HAZ) of Left Side	4	178.5	19	164.1	-	-
	5	201.6	20	163.5	-	-
	6	207.2	21	175.1	-	-
Weld Metal	7	212.1	22	155.2	-	-
	8	206.7	23	155.5	-	-
	9	208.9	24	152.4	-	-
Heat Affected Zone (HAZ) of Right Side	10	198.3	25	156.3	-	-
	11	173.4	26	165.9	-	-
	12	158.4	27	166.6	-	-
Base Metal of Right Side	13	136.4	28	137.6	-	-
	14	137.3	29	136.1	-	-
	15	138.5	30	135.9	-	-

Addition details : Welder Name : Mr. Yutthana P.

Total	1	Unit(s)	Attachment	-	Page(s)
-------	---	---------	------------	---	---------

Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative
Company					
Signature					
Name	Mr.Puriwat Sukonpachtra				
Date	30 September 2024				


Note

1. The above results are valid exclusively for tested samples as mentioned in this report.
2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc


<b>VICKERS HARDNESS TEST REPORT</b>	Report No. : 837-67-6 / HV001
	Page : 3 / 3
	Test Date : 30 September 2024

Customer : Thainumpon Construction Company Limited	Project Name : N/A
Address : 35/5 Nong Wa Rd., Huai Pong, Mueang Rayong District, Rayong 21150	Project No : N/A
	Welding Process : GTAW+SMAW
	Welding Position : 6G
Test Product : PQR-TNC-006	Test Temperature : 25 ± 3 °C Humidity : 50 ± 15 %
Material Specification : A335 Gr.P11	Dimension (mm) : Pipe 6" Thk. 10.97 mm.
Equipment : Vickers Hardness Testing Machine, Model HV-100	Received Date : 26 September 2024
Serial No. : 000031410 Calibration Date : 28 September 2023	Indenter : Diamond
Preparation method : ASTM E384-17	Test Force : 10 Kgf. Test Scale : HV10
Test method : ASTM E384-17	Reference Code / Standard : ASME IX : 2023

Layout of Test Location



Addition details : Welder Name : Mr. Yutthana P.

Total	1	Unit(s)	Attachment	-	Page(s)
Completed by	Approved by	Client Representative	Reviewed by	Reviewed by	Owner Representative
Company	Qualitech PCL				
Signature					
Name	Mr.Puriwat Sukonpatttra				
Date	30 September 2024				

- Note
1. The above results are valid exclusively for tested samples as mentioned in this report.
  2. Partial publicity of the result on testing is prohibited without the written permission from Qualitech plc
  3. This report shall not be reproduced in whole or part without the written approval from Qualitech plc

Pictures of Specimen Test

Before Testing



After Testing



Test No. : 837-67  
 Test date : 20/9/2024  
 Temperature : 25.8 C  
 Humidity : 46% RH

Sample No : 837-67-6HV  
 Standard : ASME IX : 2023  
 Test Method : ASTM E384-17

PQR-TNC-006  
 P6" / A375 ON P11

Vickers Hardness Test Result

No.	Force	Detection Lens	d1 [μm]	d2 [μm]	Hardness	Scale	No.	Force	Detection Lens	d1 [μm]	d2 [μm]	Hardness	Scale
1	10	10X	377.89	365.99	134.0	HV	16	10	10X	360.72	350.27	146.7	HV
2	10	10X	377.89	369.13	132.9	HV	17	10	10X	345.45	343.35	156.3	HV
3	10	10X	374.08	369.76	134.1	HV	18	10	10X	334.00	322.60	172.1	HV
4	10	10X	325.73	318.83	178.5	HV	19	10	10X	337.18	335.18	164.1	HV
5	10	10X	306.01	300.59	201.6	HV	20	10	10X	337.18	336.43	163.5	HV
6	10	10X	301.55	296.82	207.2	HV	21	10	10X	325.73	325.11	175.1	HV
7	10	10X	296.46	294.93	212.1	HV	22	10	10X	348.63	342.72	155.2	HV
8	10	10X	301.55	297.44	206.7	HV	23	10	10X	350.54	340.21	155.5	HV
9	10	10X	298.37	297.44	208.9	HV	24	10	10X	350.54	347.12	152.4	HV
10	10	10X	307.28	304.36	198.3	HV	25	10	10X	345.45	343.35	156.3	HV
11	10	10X	327.64	326.37	173.4	HV	26	10	10X	338.45	330.14	165.9	HV
12	10	10X	343.54	340.83	158.4	HV	27	10	10X	336.54	330.77	166.6	HV
13	10	10X	369.62	367.88	136.4	HV	28	10	10X	365.17	369.13	137.6	HV
14	10	10X	369.62	365.36	137.3	HV	29	10	10X	376.62	361.59	136.1	HV
15	10	10X	369.62	362.22	138.5	HV	30	10	10X	370.26	368.50	135.9	HV

Tested By : *M. S. T.*  
 Position : *Engineer*  
 Date : *20 Sep 2024*

*Shant*  
 Project Engineer  
 1 / 10 / 24



Reviewed By : *[Signature]*  
 Position : *Supervisor*  
 Date : *20/9/2024*

Test No. : 837-67 Test Date : 30/9/2024  
Shape of Crossection :  Rectangular  Round  Pipe  Camber Test Temp. : 25.0 °C  
area  Other : Tensile Transverse Weld Humidity : 84 %  
Reference Standard : ASME Section IX: 2023 Test Standard : ASTM A370-21  
Measurement tools (1) : 120772 Measurement tools (2) :




Sample No.		837-67-1 TS 1	837-67-1 TS 2	837-67-2 TS 1	837-67-2 TS 2	837-67-3 TS 1	837-67-3 TS 2
Before	Thickness (T) (mm)	1 5.09	5.05	10.15	10.15	5.07	5.07
		2 5.09	5.05	10.15	10.15	5.07	5.07
		3 5.09	5.05	10.15	10.15	5.07	5.07
		Avg. 5.09	5.05	10.15	10.15	5.07	5.07
Before	Width (W) / Diameter(D) (mm)	1 13.02	13.00	19.00	19.00	13.00	13.00
		2 13.02	13.00	19.00	19.00	13.00	13.00
		3 13.02	13.00	19.00	19.00	13.00	13.00
		Avg. 13.02	13.00	19.00	19.00	13.00	13.00
After	Thickness (T) (mm)	1 -	-	-	-	-	-
		2 -	-	-	-	-	-
		3 -	-	-	-	-	-
		Avg. -	-	-	-	-	-
After	Width (W) / Diameter(D) (mm)	1 -	-	-	-	-	-
		2 -	-	-	-	-	-
		3 -	-	-	-	-	-
		Avg. -	-	-	-	-	-
Area (mm <sup>2</sup> )	Before	66.2719	65.6500	192.8500	192.8500	65.9100	65.3900
	After	-	-	-	-	-	-
Reduction of Area (%)		-	-	-	-	-	-
Gauge length (mm)	Before	-	-	-	-	-	-
	After	-	-	-	-	-	-
Elongation (%)		-	-	-	-	-	-
Yield	<input type="checkbox"/> Upper Load (kN)	-	-	-	-	-	-
	<input type="checkbox"/> Offset Strength (Mpa)	-	-	-	-	-	-
Tensile	Load (kN)	49.659	47.696	116.661	117.472	52.316	48.958
	Strength (Mpa)	749	726	605	609	794	749
Fracture (IN/OUT)	<input type="checkbox"/> Gauge length	OUT weld	OUT weld.	OUT weld.	OUT weld	IN weld	IN weld.
	<input checked="" type="checkbox"/> Weldment						
Remark :	PQR NO :	PQR-TNC-001		PQR-TNC-002		PQR-TNC-003	
	Material :	A106 GR.B + A106 GR.B		A106 GR.B + A106 GR.B		A312 GR.TP304 + A312 GR.TP304	
	Tested by	Reviewed by		Witness by			
Signature	<i>TTP</i>	<i>[Signature]</i>		<i>[Signature]</i>			
Name	Thiraphong Chaphetip	PURIWAT / SUPERVISOR		Mr. Sattawat Naksathit			
Position	Engineer			Project Engineer			
Date	30/9/2024	30/9/2024		1-10-24			



Test No. : 837-67 Test Date : 30/9/2024  
 Shape of Crossection :  Rectangular  Round  Pipe  Camber Test Temp. : 25.0 °C  
 area  Other : Tensile Transverse Weld Humidity : 44 %  
 Reference Standard : ASME Section IX: 2023 Test Standard : ASTM A370-21  
 Measurement tools (1) : Measurement tools (2) :

Sample No.		837-67-4 TS 1	837-67-4 TS 2	837-67-5 TS 1	837-67-5 TS 2	837-67-6 TS 1	837-67-6 TS 2	
Before	Thickness (T) (mm)	1	6.67	9.75	4.65	4.66	10.03	10.07
		2	6.67	9.75	4.65	4.66	10.03	10.07
		3	6.67	9.75	4.66	4.66	10.03	10.07
		Avg.	6.67	9.75	4.65	4.62	10.03	10.07
	Width (W) / Diameter(D) (mm)	1	19.01	19.02	13.02	13.00	19.01	19.03
		2	19.01	19.02	13.02	13.00	19.01	19.03
		3	19.01	19.02	13.02	13.00	19.01	19.03
		Avg.	19.01	19.02	13.02	13.00	19.01	19.03
After	Thickness (T) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
	Width (W) / Diameter(D) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
Area (mm <sup>2</sup> )	Before	169.6187	185.4450	68.1470	60.0600	190.6703	191.63210	
	After	-	-	-	-	-	-	
Reduction of Area (%)		-	-	-	-	-	-	
Gauge length (mm)	Before	-	-	-	-	-	-	
	After	-	-	-	-	-	-	
Elongation (%)		-	-	-	-	-	-	
Yield	<input type="checkbox"/> Upper Load (kN)	-	-	-	-	-	-	
	<input type="checkbox"/> Offset Strength (Mpa)	-	-	-	-	-	-	
Tensile	Load (kN)	118.713	126.415	41.727	46.999	109.399	110.437	
	Strength (Mpa)	704	692	661	683	574	576	
Fracture (IN/OUT)	<input type="checkbox"/> Gauge length <input checked="" type="checkbox"/> Weldment	IN Weld	IN Weld	out weld.	out weld.	out weld.	Out of Weld	
Remark :	PQR NO :	PQR-TNC-004		PQR-TNC-005		PQR-TNC-006		
	Material :	A312 GR.TP304 + A312GR.TP304		A335GR.P11 + A335GR.P11		A335GR.P11+A335GR.P11		
	Tested by	Reviewed by		Witness by				
Signature	TPD							
Name	Thiraphong Chomphitip	PURIWAT / SUPERVISOR		Mr. Sathawud Nabanthit				
Position	Technician			Project Engineer				
Date	30/9/2024	30/9/2024		1-10-24				

Test No. : 837-67 Test Date : 30/9/2024  
 Shape of Crosssection :  Rectangular  Round  Pipe  Camber  
 area  Other : Tensile Transverse Weld Test Temp. : 25.0 °C  
 Reference Standard : ASME Section IX: 2023 Humidity : 44 %  
 Measurement tools (1) : Measurement tools (2) : Test Standard : ASTM A370-21

Sample No.		837-67-7 TS 1	837-67-7 TS 2	837-67-8 TS 1	837-67-8 TS 2	837-67-9 TS 2	837-67-9 TS 2	
Before	Thickness (T) (mm)	1	24.85	24.87	11.97	11.07	29.94	24.04
		2	24.85	24.87	11.97	11.07	29.94	24.04
		3	24.85	24.87	11.97	11.07	29.94	24.04
		Avg.	24.85	24.87	11.97	11.07	29.94	24.04
Before	Width (W) / Diameter(D) (mm)	1	19.00	19.08	19.08	19.00	19.00	19.08
		2	19.00	19.08	19.08	19.00	19.00	19.08
		3	19.00	19.08	19.08	19.00	19.00	19.08
		Avg.	19.00	19.08	19.08	19.00	19.00	19.08
After	Thickness (T) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
After	Width (W) / Diameter(D) (mm)	1	-	-	-	-	-	-
		2	-	-	-	-	-	-
		3	-	-	-	-	-	-
		Avg.	-	-	-	-	-	-
Area (mm <sup>2</sup> )	Before	479.1500	472.5300	216.9896	210.3300	454.8600	458.6832	
	After	-	-	-	-	-	-	
Reduction of Area (%)		-	-	-	-	-	-	
Gauge length (mm)	Before	-	-	-	-	-	-	
	After	-	-	-	-	-	-	
Elongation (%)		-	-	-	-	-	-	
Yield	<input type="checkbox"/> Upper Load (kN)	-	-	-	-	-	-	
	<input type="checkbox"/> Offset Strength (Mpa)	-	-	-	-	-	-	
Tensile	Load (kN)	249.290	248.849	107.055	103.244	234.732	233.643	
	Strength (Mpa)	526	527	493	491	516	509	
Fracture (IN/OUT)	<input type="checkbox"/> Gauge length	out weld	out weld.	out weld.	out weld.	out weld.	out weld.	
	<input checked="" type="checkbox"/> Weldment							
Remark	PQR NO :	PQR-TNC-007		PQR-TNC-008		PQR-TNC-009		
	Material :	A36 + A36		SS400 + SS400		SS400 + SS400		
Tested by		Reviewed by		Witness by				
Signature								
Name		twiraphong Chomphetrin		PURIWAT / SUPERVISOR		Mr. Suttawat Nabanthat		
Position		Technician				Project Engineer		
Date		30/9/2024		30/9/2024		1 - 10 - 24		



บริษัท ควอลิตีเทค จำกัด (มหาชน)  
Qualitech Public Company Limited

## บันทึกผลชิ้นงานทดสอบการดัดโค้ง Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01  
หน้าที่ : 1 / 1  
แก้ไขครั้งที่ : 04  
วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX : 2023  
Test No. : 837-67

Test Standard : ASME IX : 2023  
Measurement Tools : 1/16" / 1/32"

Testing room temperature : 24.5 °C  
Humidity : 42 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-5	FB1	5.50	14.19	200.00	20	180°	N/A	PQR No : PQR-TNC-005	
"	"	5.49	14.20	200.00	20	180°	N/A	GTAW / 6G / 5.54 mm.	
"	RB1	5.56	14.18	200.00	20	180°	0.50 mm	Pipe 2" / A335GR.P11	
"	RB2	5.52	14.19	200.00	20	180°	N/A	"	
837-67-6	SB1	11.99	10.25	200.00	40	180°	N/A	PQR No : PQR-TNC-006	
"	SB2	11.95	10.26	200.00	40	180°	0.50 mm	GTAW + SMAW / 6G / 10.97 mm.	
"	SB3	11.96	10.24	200.00	40	180°	N/A	Pipe 6" / A335GR.P11	
"	SB4	11.97	10.25	200.00	40	180°	N/A	"	
837-67-7	SB1	25.49	10.21	200.00	40	180°	N/A	PQR No : PQR-TNC-007	
"	SB2	25.49	10.24	200.00	40	180°	N/A	FCAW / Plate Thk.25.0 mm.	
"	SB3	25.49	10.25	200.00	40	180°	N/A	A36 + A36	
"	SB4	25.47	10.26	200.00	40	180°	N/A	"	
837-67-8	SB1	11.95	10.29	200.00	40	180°	N/A	PQR No : PQR-TNC-008	
"	SB2	11.95	10.26	200.00	40	180°	0.50 mm	SMAW / Plate Thk.12.0 mm.	
"	SB3	11.99	10.25	200.00	40	180°	N/A	SS400 + SS400	
"	SB4	11.96	10.24	200.00	40	180°	N/A	"	

Additional Detail :

Result : (NSD) = No Surface Discontinuity  
(OSD) = Open Surface Discontinuity  
(CC) = Corner Crack

Signature	Reviewed By	Witnessed by
Name / Position	PURIWAT / SUPERVISOR	Mr. Sahaewit / Project Engineer
Date	30/9/2024	1 - 10 - 24



บันทึกผลชิ้นงานทดสอบการดัดโค้ง  
Guided-Bend Test Record

รหัสเอกสาร : FM-BD-01  
หน้าที่ : 1 / 1  
แก้ไขครั้งที่ : 04  
วันที่บังคับใช้ : 28 พฤศจิกายน 2560

Reference code/Standard : ASME Section IX: 2023

Test Standard : ASME IX: 2023

Testing room temperature : 24.5 °C

Test No. : 837-67

Measurement Tools : 120711

Humidity : 42 %

Sample No.	Location	Sample Dimension (mm.)			Mandrel Dia. (mm.)	Angle	Visually examined for surface discontinuities		Remark
		Thickness	Width	Length			Visual result	Discontinuity Dimensions (mm.)	
837-67-1	FB1	5.75	10.25	160.00	20	180°	N/D	N/A	PQR No : PQR-TNC-001
"	"	5.55	10.25	160.00	20	180°	N/D	N/A	GTAW / 6G / 5.54 mm.
"	RB1	5.55	10.25	160.00	20	180°	N/D	N/A	Pipe 2 " / A106 GR.B
"	RB2	5.55	10.25	160.00	20	180°	N/D	N/A	"
837-67-2	SB1	11.44	10.25	200.00	40	180°	N/D	N/A	PQR No : PQR-TNC-002
"	SB2	11.59	10.25	200.00	40	180°	N/D	N/A	GTAW + SMAW / 6G / 10.97 mm.
"	SB3	11.47	10.25	200.00	40	180°	N/D	N/A	Pipe 6 " / A106GR.B
"	SB4	11.57	10.25	200.00	40	180°	N/D	N/A	"
837-67-3	FB1	5.49	10.25	160.00	20	180°	N/D	N/A	PQR No : PQR-TNC-003
"	FB2	5.49	10.25	160.00	20	180°	N/D	N/A	GTAW / 6G / 5.54 mm.
"	RB1	5.46	10.25	160.00	20	180°	N/D	N/A	Pipe 2 " / A312GR.TP304
"	RB2	5.50	10.25	160.00	20	180°	N/D	N/A	"
837-67-4	SB1	11.07	10.25	200.00	40	180°	N/D	N/A	PQR No : PQR-TNC-004
"	SB2	11.07	10.25	200.00	40	180°	N/D	N/A	GTAW + SMAW / 6G / 10.97 mm.
"	SB3	11.00	10.25	200.00	40	180°	N/D	N/A	Pipe 6 " / A312GR.TP304
"	SB4	11.05	10.25	200.00	40	180°	N/D	N/A	"

Additional Detail :

Result : (NSD) = No Surface Discontinuity  
(OSD) = Open Surface Discontinuity  
(CC) = Corner Crack

Tested by	Reviewed By	Witnessed by
SPT	[Signature]	[Signature]
Subhiti Sukhrie	PURIWAT / SUPERVISOR	Mr. Satharut / Project Engineer
30/9/2024	30/9/2024	1-10-24

